


QUEST

Resource Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500



AFE
011091

TREATMENT REPORT & FIELD TICKET CEMENT

TICKET NUMBER

902
7164

FIELD TICKET REF # _____

FOREMAN Joe Blanchard

SSI 631720

API 15-125-32127

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
11-23-11	Schwattken wellbur 12-1	12	31	14	M.G

FOREMAN / OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Joe Blanchard	7:00	10:30		904850		3.5	<i>Joe Blanchard</i>
MARK Wilbertson	7-	12:00		905142	932900	5	<i>Mark Wilbertson</i>
JUSTIN JANSEN	7:00	10:30		903255		3.5	<i>Justin Jansen</i>
DUSTIN PORTER	7:00	10:30		903600		3.5	<i>Dustin Porter</i>
Bobby Rice	7:00	10:30		931380	932895	3.5	<i>Bobby Rice</i>
Wes Gahman	7:00	10:30		903400	931405	3.5	<i>Wes Gahman</i>

JOB TYPE lung string HOLE SIZE 7 7/8 HOLE DEPTH 1529 CASING SIZE & WEIGHT 5 1/2 14#
 CASING DEPTH 1522.68 DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT 13.5 SLURRY VOL _____ WATER gal/sk _____ CEMENT LEFT in CASING 0
 DISPLACEMENT 36.25 DISPLACEMENT PSI _____ MIX PSI _____ RATE 4 bpm

REMARKS:

washed 10 Ft swept 2 SKS gel to surface. Installed cement head
 RAN 28 bbl dye & 183 SKS of cement to get dye to surface.
 Flush pump. Pumped wiper plug to bottom & set float shoe.


ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
904850	3.5 hr	Foreman Pickup	
903255	hr	Cement Pump Truck	
903600	hr	Bulk Truck	
903400	hr	Transport Truck	
	hr	Transport Trailer	
904735	hr	80 Vac	
	1522.68 Ft	Casing 5 1/2	
	7	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	2	Frac Baffles 4" & 4 1/2	
	135 SK	Portland Cement	
	35 SK	Gilsonite	
	2 SK	Flo-Seal	
	15 SK	Premium Gel	
	5 SK	Cal Chloride	
	2	5 1/2 Basket	
	7500 gal	City Water	
903142	5 hr	Casing tractor	
932900	5 hr	Casing trailer	

TD's. m^c Pherson Drilling @ 1PM Thursday 11-17-2011.

Pipe#	Length	Running Total	Baffle Location	POSTROCK ENERGY CORP - CASING TALLY SHEET
1	38.37	38.37		Date: 11/17/2011
2	39.32	77.69		Well Name & #: Schwatken, Wilbur A. 12-1
3	38.48	116.17		Township & Range: 31S-14E
4	38.78	154.95		County/State: Montgomery/Kansas
5	39.09	194.04		SSI #: 631720
6	38	232.04		AFE#: D11091
7	38.16	270.20		Road Location: 2500 Rd. & 6200 Rd., N & E into
8	38.83	309.03		API# 15-125-32127
9	39.87	348.90		
10	38.35	387.25		
11	39.23	426.48		
12	37.99	464.47		
13	40.16	504.63	Cement Basket	
14	39.36	543.99		
15	40.16	584.15		
16	39.34	623.49		
17	39.2	662.69		
18	39.86	702.55		
19	38.19	740.74		
20	39.25	779.99		
21	39.92	819.91		
22	39.33	859.24		
23	38	897.24		
24	38.16	935.40		
25	39.86	975.26		
26	40.48	1015.74		
27	39.06	1054.80		← Set Upper Baffle @ 1054.80 ft. Big Hole.
28	40.05	1094.85		
29	39.01	1133.86		
30	39.61	1173.47		
31	39.24	1212.71		
32	38.94	1251.65		
33	38.48	1290.13		← Set Lower Baffle @ 1290.13 ft. Small Hole.
34	38.31	1328.44		
35	38.09	1366.53	Cement Basket	
36	38.29	1404.82		
37	39.08	1443.90		Use all 39 joints & No Subs.
38	39.45	1483.35		
39	39.33	1522.68	Tally Bottom	

Miss Top 1394 ft.
Tally Bottom 1522.68 ft.
Log Bottom 1529.00 ft.
Driller TD 1530 ft.

Put Safety 1st! Teamwork works!


 Sr. Geologist.
 Cell 620-305-9900
 11-17-2011