

Skyy Drilling, L.L.C.
Park Place – Becker Building
11551 Ash Street, Suite # 205
Leawood, Kansas 66211
Office (913) 499-8373
Fax (913) 766-1310

October 29, 2012

Company: Haas Petroleum, LLC
11551 Ash Street, # 205
Leawood, Kansas 66211

Lease: Massey – Well # 12 HP
County: Woodson
Spot: N2 SE SE SW Sec 35, Twp 23, R 14 E
Spud Date: October 11, 2012
API: 15-207-282292-00-00
TD: 1740'

Total Footage 1740' @ \$13.00 Per Foot:	\$22,620.00
Total Rig Time 20 Hours @ \$250.00 Per Hour	\$ 5,000.00
40' of 8 5/8 Casing @ \$12.30 Per Foot:	\$ 492.00
25 Sacks Cement @ \$11.00 Per Sack	\$ 275.00
Total Dozer Work 7 Hours \$100.00 Per Hour	\$ 700.00
TOTAL	\$29,087.00



CONSOLIDATED
Oil Well Services, LLC

ENTERED

TICKET NUMBER 35559 ✓
LOCATION Eureka
FOREMAN Steve Mead

PO Box 884, Chanute, KS 66720
620-431-9210 or 800-467-8676

FIELD TICKET & TREATMENT REPORT
CEMENT

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
10-17-12	3451	Massy HP 12	35	295	14E	Woodson
CUSTOMER			TRUCK # DRIVER TRUCK # DRIVER			
Mailing Address						
CITY						
STATE						
ZIP CODE						
Leawood			485 Alanm			
KS			611 Joev			
66311			667 ChrisB			
			637 Jim			

JOB TYPE Longstring HOLE SIZE 6 3/4 HOLE DEPTH 1740 CASING SIZE & WEIGHT 4 1/2 9.5
 CASING DEPTH 1239' DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT _____ SLURRY VOL _____ WATER gal/sk _____ CEMENT LEFT in CASING _____
 DISPLACEMENT 28.4 bbl DISPLACEMENT PSI 700* ^{Pump} MIX PSI plug 1200* RATE _____

REMARKS: Safety Meeting: Rig up to 4 1/2 casing. Break circulation with fresh water. Pump jobs ahead. Mix 145 sks 60/40 Poz mix cement w/ 8% Gel & 1/2" phenoseal & Tail in with 50 sks Thick set cement w/ 5% Kal Seal. Wash out Pump & Lines. Shut down Release Plug. Displace with 2840 bbl's fresh water. Final pumping Pressure 700#. Bump Plug 1200#. Release Pressure Plug held. Job complete Rig down. Good cement Return to surface 8 bbl slurry tap.

Thank you

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	1030.00	1030.00
5406	45	MILEAGE	4.00	180.00
1131	145 sks	60/40 Poz mix cement	12.55	1819.75
1118B	990 #	Gel 8% <i>Yard</i>	.21	207.90
1107A	75 #	Phenoseal 1/2" per/sk	1.29	96.75
1126A	50 sks	Thick set cement } Tail	19.20	960.00
1120A	250 #	Kal Seal 5% per/sk	.46	115.00
5407	8.99	Ten mileage Bulk Trucks (#11-667)	250 x 2	700.00
4404	1	4 1/2 Tap Rubber Plug	45.00	45.00
5502c	3 hrs	80 bbl Vacuum Truck	90.00	270.00
1123	7000 gallons	City Water	1650/1000	4950
			Subtotal	5473.90
			SALES TAX	240.46
			ESTIMATED TOTAL	5714.36

253925

AUTHORIZATION [Signature] TITLE Tool Pusher DATE _____

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form