



PostRock
Energy Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

TICKET NUMBER 7360
FIELD TICKET REF# _____
FORMAN Nathan Gahman
AFE D12804
SSI 632080
API 15-133-27593

**TREATMENT REPORT
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER				SECTION	TOWNSHIP	RANGE	COUNTY
9-25-12	McCoy, Virginia 30-3				30	28	19 E	Neosho
FORMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILR #	TRUCK HOURS	EMPLOYEE SIGNATURE	
Nathan Gahman	6:30	1:30		905525		7		
Darrell Chaney	7:45			903197		5.75		
Dustin Porter	11:00			903103		2.5		
Wes Gahman	6:30			903142	932895	7		
Coy Chism	7			931505	931807	6.5		
Aaron Mattox	7			904730		6.5		

JOB TYPE Long String HOLE SIZE 7 7/8 HOLE DEPTH 787 CASING SIZE & WEIGHT 5 1/2
 CASING DEPTH 784.59 DRILL PIPE _____ TUBING _____ OTHER Gas Jones Rig Crew
 SLURRY WEIGHT 13.5 SLURRY VOL 160 sks WATER gal/sk _____ CEMENT LEFT in CASING 0
 DISPLACEMENT 19.15 DISPLACEMENT PSI 600 MIX PSI 400 RATE 4.5 bpm

REMARKS:
 On location 8:00, Rig crew on location 8:30. Ran in casing. Washed in last 5' washed hole clean. Ready to cement at 10:45. 2 hr wait on bulk truck, Pumped 50 bbl gelsweep then pumped 15 bbl dye, Pumped cement until dye back to surface, Pumped plug down and set float shoe at 900psi. Good cement to surface but fell back. Cleaned up equipment

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
905525	1	Forman Pickup	
903197	1	Cement Pump Truck	
903103	1	Bulk Truck	
931505	1	Transport Truck	
931507	1	Transport Trailer	
904730	1	80 Vac	
903142	1	Casing Truck	
	785'	Casing	
	5	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
		Frac Baffles	
	120 sks	Portland Cement	
	5 sk	Gilco Sodium Silicate	
	1.5 sk	Flo-Seal Cement Fluid Loss	
	5 sk	Premium Gel	
	5 sk	Cal Chloride	
	200 bbl	City Water	
		KCL	
	25 sks	KOL Seal	
		Cotton Seed Hulls	
	1 bc	Thixotropic Additive	

and left location.