

PostRock
Energy Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

1

TICKET NUMBER 7374
FIELD TICKET REF# _____
FORMAN Nathan Gohman
AFE D12009
SSI 632250
API 15-205-28049-00-00


**TREATMENT REPORT
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER		SECTION	TOWNSHIP	RANGE	COUNTY	
10-25-12	Maple 5-2		5	285	17E	Wilson	
FORMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILR #	TRUCK HOURS	EMPLOYEE SIGNATURE
Nathan Gohman	8:00	2:30		905575		6.5	Nathan
Darrell Chaney				903197			Darrell
Cody Dean				903600			Cody
Wes Gohman				903401	932170		Wes
Ryan Hays				931385	931387		Ryan
Chris Mitchell				904735			Chris

JOB TYPE Long String HOLE SIZE 7 7/8 HOLE DEPTH 1131 CASING SIZE & WEIGHT 5 1/2 14#
 CASING DEPTH 1122.03 DRILL PIPE _____ TUBING _____ OTHER Gus Jones rig
 SLURRY WEIGHT 13.5 SLURRY VOL 182 sks WATER gal/sk _____ CEMENT LEFT in CASING 0
 DISPLACEMENT 27.4 DISPLACEMENT PSI 950 MIX PSI 400 RATE 4.5

REMARKS:
Casing loaded on truck wrong, Retallied then started running down hole at 10:00, Washed in approx 15' washd T.D, started pumping cement at 1:00. Bulk truck broke down before starting gel. Start pumping cement at 2:00. Pumped 60 bbl gel swapp. Then ran 18.25 bbl dye.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
905575	1	Forman Pickup	
903197	1	Cement Pump Truck	
903600	1	Bulk Truck	
903401 / 931385	2	Transport Truck	
931387 / 931387	2	Transport Trailer	
904735	1	80 Vac	
903142	1	Casing Truck	
	1122.03'	Casing	
	6	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	-	Frac Baffles	
	150 sks	Portland Cement	
		Gilsonite	
	1.5 sks	Flow Seal Cement Fluid loss	
	6 sks	Premium Gel	
	6 sks	Cal Chloride	
	200 bbl	City Water	
	6 sks	KOL Seal Sodium Silicate	
	30 sks	KOL Seal	
	14 lbs	Cotton Seed Hulls Thixotropic Additive	
932895	1	Casing trailer	



PostRock
Energy Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

2

TICKET NUMBER 7376
FIELD TICKET REF# _____
FORMAN Nathan Gahmgs
AFE 012009
SSI 632250
API 15-205-28049-00-00

**TREATMENT REPORT
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY		
10-25-12	Marple 5-2						
FORMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILR #	TRUCK HOURS	EMPLOYEE SIGNATURE

JOB TYPE Long string HOLE SIZE 7 7/8 HOLE DEPTH 1131 CASING SIZE & WEIGHT 5 1/2 14#
 CASING DEPTH 1122.03 DRILL PIPE _____ TUBING _____ OTHER Gus Jones
 SLURRY WEIGHT 13.5 SLURRY VOL 182 sks WATER gal/sk _____ CEMENT LEFT in CASING 0
 DISPLACEMENT 27.4 DISPLACEMENT PSI 950 MIX PSI 400 RATE 4.5

REMARKS:
Pumped 182 sks slurry. Ran bulk truck but did not get
dye to surface. Launched plug, cement began to flash on us
while pumping plug. Casing stuck up approx 4' out of hole. Set float
shoe and held 1200 psi for two min. Did not get cement to surface.
Washed up and left location. Excellent oil show while running casing

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
		Forman Pickup	
		Cement Pump Truck	
		Bulk Truck	
		Transport Truck	
		Transport Trailer	
		80 Vac	
		Casing Truck	
		Casing	
		Centralizers	
		Float Shoe	
		Wiper Plug	
		Frac Baffles	
		Portland Cement	
		Gilsonite	
		Flo-Seal	
		Premium Gel	
		Cal Chloride	
		City Water	
		KCL	
		KOL Seal	
		Cotton Seed Hulls	

Marple 5-2

API-15-205-28049-00-00

Pipe #	Length	Running Total	Baffle Location	PostRock Energy- Casing Tally Sheet
1	39.18	39.18		Date: 10/16/2012
2	39.36	78.54		Well Name & #: Marple LT 5-2
3	38.5	117.04		Township & Range: 28S-17E
4	38.84	155.88		County/State: Wilson/ Kansas
5	39.31	195.19		SSI#: 632250
6	38.58	233.77		AFE#: D12009
7	39	272.77		Road Location:
8	39.27	312.04		API#:
9	38.1	350.14		Comments: Projected TD- 1093'
10	38.22	388.36		
11	40.18	428.54		Added 4 subs (29-32) 29) 19.65 30) 9.85 31) 8.64 32) 9.90
12	39.52	468.06		
13	39.34	507.4		
14	38.55	545.95		
15	38.88	584.83		Added these subs for flexibility to adjust to actual TD
16	38.21	623.04		
17	38.62	661.66		TD-1131' Centralizers - 6
18	38.48	700.14		
19	38.5	738.64		Joint 31 To Marple 5-3
20	39.15	777.79		
21	39.98	817.77		
22	40.18	857.95		
23	38.19	896.14		
24	39.1	935.24		
25	39.94	975.18		
26	39.6	1014.78		
27	40	1054.78		
28	37.75	1092.53		
29	19.65	1112.18		
30	9.85	1122.03		
31	8.64	1130.67		
32	9.9	1140.57		
33				
34				
35				
36				
37				
38				
39				
40				
41				

PostRock Energy Corp.

Troy