

PostRock
Energy Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

#1

TICKET NUMBER **7382**
FIELD TICKET REF# _____
FORMAN Nathan Gahman
AFE D12007
SSI _____
API 15-133-27601-00-00

**TREATMENT REPORT
& FIELD TICKET CEMENT**


DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
10-30-12	Greve, Richard 29-2	29	27S	19E	Neosho

FORMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Nathan Gahman	6:15	11:30		905575		5.25	Nat G
Wes Gahman	6:30			903197		5	Wes G
Colby Desa	7:00			903600		4.5	Colby
Robert Rice	6:30			903142		5	Rob Rice
Ryan Hays	6:30			931385	931590	5	Ryan Hays
Joe Rogers	6:45	10:00		931585	931387	3.75	Joe Rogers

JOB TYPE Long String HOLE SIZE 7 7/8 HOLE DEPTH 906' CASING SIZE & WEIGHT 5 1/2 14#
 CASING DEPTH 901.44 DRILL PIPE _____ TUBING _____ OTHER 60S Jones Rig
 SLURRY WEIGHT 13.5 SLURRY VOL 160 sks WATER gal/sk _____ CEMENT LEFT in CASING 0
 DISPLACEMENT 22 bbl DISPLACEMENT PSI 800 MIX PSI 400 RATE 4.5

REMARKS:
Loaded materials Set up on location at 7:30, Rig crew on location at 8:15, Started
running casing at 8:45, Washed in approx 35' of last joint, Washed
T.D. done washing at 10:00, Sent in water trucks to reload. Started gel
sweep at 10:30, Ran 60 bbl gel with 1sk cotton seed hulls.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
905575	1	Forman Pickup	
903197	1	Cement Pump Truck	
903600	1	Bulk Truck	
31585 / 931385	2	Transport Truck	
31387 / 931590	2	Transport Trailer	
904745	1	80 Vac	
903142	1	Casing Truck	
	901.44'	Casing	
	5	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
		Frac Baffles	
	125 sks	Portland Cement	
	12 lbs	Gilconite Thixotropic Additive	
	5 sks	Elco Sodium Silicate	
	6 sks	Premium Gel	
	5 sks	Cal Chloride	
	200 bbl	City Water	
	1 sk	Cement Fluid Loss	
	25 sks	KOL Seal	
	1 sk	Cotton Seed Hulls	
932895	1	Casing trailer	



PostRock
Energy Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

2

TICKET NUMBER **7383**
FIELD TICKET REF# _____
FORMAN Nathan Gorman
AFE D12007
SSI _____
API _____

**TREATMENT REPORT
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
10-30-12	Greve, Richard 29-2	29	27S	19E	Ness Co

FORMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILR #	TRUCK HOURS	EMPLOYEE SIGNATURE

JOB TYPE Long String HOLE SIZE 7 7/8 HOLE DEPTH 906' CASING SIZE & WEIGHT 5 1/2 14#
 CASING DEPTH 901.44 DRILL PIPE _____ TUBING _____ OTHER Cog Jones rig
 SLURRY WEIGHT 13.5 SLURRY VOL 160 sks WATER gal/sk _____ CEMENT LEFT in CASING 0
 DISPLACEMENT 22 bbl DISPLACEMENT PSI 800 MIX PSI 400 RATE 4.5

REMARKS:
Pumped 14.5 bbl dye then pumped 160 sks cement to get dye to surface. Cleaned pump then launched plug. Pumped plug to T.D. set float shoe 1000 psi for 2 min. Washed up equipment and left location. Slight oil show while washing in casing. Cement fell back very slowly.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
		Forman Pickup	
		Cement Pump Truck	
		Bulk Truck	
		Transport Truck	
		Transport Trailer	
		80 Vac	
		Casing Truck	
		Casing	
		Centralizers	
		Float Shoe	
		Wiper Plug	
		Frac Baffles	
		Portland Cement	
		Gilsonite	
		Flo-Seal	
		Premium Gel	
		Cal Chloride	
		City Water	
		KCL	
		KOL Seal	
		Cotton Seed Hulls	

1 91

Bridge

Pipe #	Length	Running Total	Baffle Location	PostRock Energy- Casing Tally Sheet
1	39.52	39.52		Date: 10/29/2012
2	40.06	79.58		Well Name & #: Richard Greve 29-2
3	39.9	119.48		Township & Range: 27S-19E
4	38.1	157.58		County/State: Neosho/ Kansas
5	40.39	197.97		SSI#:
6	38.22	236.19		AFE#: D12007
7	39.29	275.48		Road Location:
8	39.57	315.05		API#: 15-133-27601-00-00
9	38.43	353.48		Comments:
10	38.46	391.94		Projected TD- 905'
11	38.27	430.21		Actual TD- 906'
12	40.06	470.27		
13	38.09	508.36		Added 4 subs (24-27)
14	38.17	546.53		24) 5.32
15	40.18	586.71		25) 5.36
16	39.95	626.66		26) 10.15
17	39.35	666.01		27) 10.16
18	38.28	704.29		Added these subs for flexibility to
19	39.92	744.21		adjust to actual TD
20	39.85	784.06		
21	40.32	824.38		
22	38.48	862.86		5- Centralizers
23	38.58	901.44		
24	5.32	906.76		
25	5.36	912.12		
26	10.15	922.27		
27	10.16	932.43		

Thanks!

Troy