



PostRock  
Energy Corporation

211 W. 14TH STREET,  
CHANUTE, KS 66720  
620-431-9500

# 1

TICKET NUMBER **7384**  
FIELD TICKET REF# \_\_\_\_\_  
FORMAN Nathan Gahman  
AFE D12008  
SSI \_\_\_\_\_  
API 15-133-27602-00-00

TREATMENT REPORT  
& FIELD TICKET CEMENT

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
10-30-12	Greave, Richard 29-3	29	27S	19E	Nesho

FORMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILR #	TRUCK HOURS	EMPLOYEE SIGNATURE
Nathan Gahman	11:30	4:30		905575		5	Nat G
Wes Gahman		3:00		903197		3.5	Wes G
Colby Deay		4:00		903600		4.5	Colby D
Robert Rice		3:30		903142	932895	4	Rob Rice
Ryan Hays		3:00		931385	931590	3.5	Ryan Hays
Dorell Chavez		3:30		931585	931387	4	Dorell Chavez

JOB TYPE Long String HOLE SIZE 7 7/8 HOLE DEPTH 882 CASING SIZE & WEIGHT 5 1/2 14#  
 CASING DEPTH 876.21 DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER 60s Junc rig  
 SLURRY WEIGHT 13.5 SLURRY VOL 130 sks WATER gal/sk \_\_\_\_\_ CEMENT LEFT in CASING 0  
 DISPLACEMENT 21.4 bbl DISPLACEMENT PSI 600 MIX PSI 400 RATE 4.5

REMARKS:  
On location at 11:30 started running casing at 12:00. Washed in approx 10' of last joint. Washed T.D. done washing at 1:15. Waited on bulk truck and water until 2:00. Ran 60 bbl gel sweep with 1sk cotton seed hulls. Pumped 14.25 bbl dye.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
905575	1	Forman Pickup	
903197	1	Cement Pump Truck	
903600	1	Bulk Truck	
1385 / 931585	2	Transport Truck	
1590 / 931387	2	Transport Trailer	
904745	1	80 Vac	
903142	1	Casing Truck	
	876.21'	Casing	
	5	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
		Frac Baffles	
	100 sks	Portland Cement	
	10lbs	Gilsonite Thixotropic Additive	
	4 sks	Flo-Sect Sodium Silicate	
	6 sks	Premium Gel	
	4 sks	Cal Chloride	
	200 bbl	City Water	
	1 sk	<del>KOL</del> Cement Fluid loss	
	20 sks	KOL Seal	
	1 sk	Cotton Seed Hulls	
932895	1	Casing trailer	



211 W. 14TH STREET,  
CHANUTE, KS 66720  
620-431-9500

# 2

TICKET NUMBER **7385**  
FIELD TICKET REF# \_\_\_\_\_  
FORMAN Nathan Gahman  
AFE D12008  
SSI \_\_\_\_\_  
API 15-133-27602-00-00

**TREATMENT REPORT  
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER				SECTION	TOWNSHIP	RANGE	COUNTY
10-30-12	Greve, Richard 29-3				29	27S	19E	Neosho
FORMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILR #	TRUCK HOURS	EMPLOYEE SIGNATURE	

JOB TYPE Long string HOLE SIZE 7 7/8 HOLE DEPTH 882 CASING SIZE & WEIGHT 5 1/2 14#  
 CASING DEPTH 870, 21 DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER 605 Jones rig  
 SLURRY WEIGHT 13.5 SLURRY VOL 130 sks WATER gal/sk \_\_\_\_\_ CEMENT LEFT in CASING 0  
 DISPLACEMENT 21.4 bbl DISPLACEMENT PSI 600 MIX PSI 400 RATE 4.5

REMARKS:  
Pumped 130 sks cement to get dye to surface. Cleaned pump then launched plug. Pumped plug to T.D. set float shoe at 1100 psi held for 3 min. Washed up equipment and left location. No oil show. Cement didn't fall back.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
		Forman Pickup	
		Cement Pump Truck	
		Bulk Truck	
		Transport Truck	
		Transport Trailer	
		80 Vac	
		Casing Truck	
		Casing	
		Centralizers	
		Float Shoe	
		Wiper Plug	
		Frac Baffles	
		Portland Cement	
		Gilsonite	
		Flo-Seal	
		Premium Gel	
		Cal Chloride	
		City Water	
		KCL	
		KOL Seal	
		Cotton Seed Hulls	

2<sup>nd</sup>

# GREVE 29-3

Pipe #	Length	Running Total	Baffle Location	PostRock Energy- Casing Tally Sheet
1	40.22	40.22		Date: 10/29/2012
2	38.55	78.77		Well Name & #: Richard Greve 29-3
3	38.43	117.2		Township & Range: 27S-19E
4	38.56	155.76		County/State: Neosho/ Kansas
5	38.82	194.58		SSI#:
6	39.22	233.8		AFE#: D12008
7	39.61	273.41		Road Location:
8	37.85	311.26		API#: 15-133-27602-00-00
9	39.69	350.95		Comments:
10	38.51	389.46		Projected TD- 905'
11	40.25	429.71		Actual TD 882'
12	39.77	469.48		
13	38.71	508.19		Added 4 subs (24-27)
14	38.16	546.35		24) 10.15
15	38.46	584.81		25) 9.80
16	38.56	623.37		26) 5.25
17	38.6	661.97		27) 5.28
18	38.67	700.64		Added these subs for flexibility to
19	39.91	740.55		adjust to actual TD
20	38.42	778.97		
21	38.17	817.14		
22	39.12	856.26		
<del>23</del>	<del>39.46</del>	<del>895.72</del>		
24	10.15	905.87		
25	9.8	915.67		
<del>26</del>	<del>5.25</del>	<del>920.92</del>		
<del>27</del>	<del>5.28</del>	<del>926.2</del>		
		876.21		

Casing Tally - 876.21'

5- Centralizers

Thanks!

PostRock Energy Corp.

Troy