



PostRock
Energy Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

TICKET NUMBER **7387**
FIELD TICKET REF# _____
FORMAN Nathan Gehring
AFE D12011
SSI _____
API 15-133-27604-00-00

**TREATMENT REPORT
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
11-2-12	Bailey, Marion 14-3	14	28S	18E	Neosho

FORMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILR #	TRUCK HOURS	EMPLOYEE SIGNATURE
Nathan Gehring	6:15	12:00		905575		5.75	Nat Ga
Darrell Chaney	6:15	12:00		903197		5.75	Darrell Chaney
Colby Degen	7:00	12:00		903600		5	Colby Degen
Robert Rice	6:30	11:30		903380	932900	5	Robert Rice
Wes Gehring	6:30	11:00		903400	932120	4.5	Wes Gehring
Ryan Hays	6:30	11:00		931385	931590	4.5	Ryan Hays

JOB TYPE Long String HOLE SIZE 7 7/8 HOLE DEPTH 931 CASING SIZE & WEIGHT 5 1/2 14#
 CASING DEPTH 924.73 DRILL PIPE _____ TUBING _____ OTHER Gus Jones rig
 SLURRY WEIGHT 13.5 SLURRY VOL 150 sks WATER gal/sk _____ CEMENT LEFT in CASING 0
 DISPLACEMENT 22.5 bbl DISPLACEMENT PSI 750 MIX PSI 500 RATE 4.5

REMARKS:
On location at 7:30. Rig crew on location 8:15. Started running casing at 8:45. Washed in last 60' of casing. Landed casing on clamp at 10:30. Ran 60 bbl gel sweep with 1sk cotton seed hulls. Pumped 15 bbl dye the pumped 150 sks cement to get dye to surface. Launched plug pumped down set float shoe Held 1100 psi for 3min. Washed up and left location.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
905575	1	Forman Pickup	
903197	1	Cement Pump Truck	
903600	1	Bulk Truck	
13400 / 931385	2	Transport Truck	
2120 / 931590	2	Transport Trailer	
904745	1	80 Vac	
903380	1	Casing Truck	
	924.73'	Casing	
	5	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
		Frac Baffles	
	115 sks	Portland Cement	
	10 lbs	Gilsonite Thixotropic Additive	
	5 sks	KOL Seal Sodium Silicate	
	6 sks	Premium Gel	
	5 sks	Cal Chloride	
	200 bbl	City Water	
	1 sk	WEL Cement Fluid loss	
	25 sks	KOL Seal	
	1 sk	Cotton Seed Hulls	
932900	1	Casing trailer	

NO OIL SHOW DURING JOB. 400 GALLON CEMENT

