



211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

1012

TICKET NUMBER **7423**
FIELD TICKET REF# _____
FORMAN Nathan Bahman
AFE D12034
SSI _____
API 15-205-28083-00-00

**TREATMENT REPORT
& FIELD TICKET CEMENT**


DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
1-30-13	Campbell 3-4	3	28S	16E	Wilson

FORMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILR #	TRUCK HOURS	EMPLOYEE SIGNATURE
Nathan Bahman	6:30	1:30		905575		7	Nats Bahman
Barry Welch	6:45	1:30		931400	932900	6.75	Barry Welch

JOB TYPE Long String HOLE SIZE 7 7/8 HOLE DEPTH 1207 CASING SIZE & WEIGHT 5 1/2, 14#
 CASING DEPTH 1199.8 DRILL PIPE _____ TUBING _____ OTHER 6vs Jones Rig Crew
 SLURRY WEIGHT 13.5 SLURRY VOL _____ WATER gal/sk _____ CEMENT LEFT in CASING 0
 DISPLACEMENT 29.3 bbl DISPLACEMENT PSI _____ MIX PSI _____ RATE _____

REMARKS:
On location 7:30. Used dozer to spot casing truck. Rig crew on location at 8:00. Ready to run casing at 8:15. Rig crew forgot their elevators and slips, returned to their shop to get them. Back on location and running casing at 10:00. Hit bridge 280' from T.D. washed down 20' then ran remaining joints. Washed in final 60' of casing ready to cement at 12:00.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
905575	1	Forman Pickup	
		Cement Pump Truck	
		Bulk Truck	
		Transport Truck	
		Transport Trailer	
		80 Vac	
931400	1	Casing Truck	
	1199.8'	Casing	
	6	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	—	Frac Baffles	
		Portland Cement	
		Gilsonite	
	15 lbs	Flow Seal Thixotropic Additive	
	6 sks	Premium Gel	
		Cal Chloride	
		City Water	
		KCL	
		KOL Seal	
	1 sk	Cotton Seed Hulls	
932900	1	Casing trailer	
931610	1	Dozer	



PostRock
Energy Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

2 of 2

TICKET NUMBER **7424**
FIELD TICKET REF# _____
FORMAN Nathan Gschwartz
AFE _____
SSI _____
API _____

**TREATMENT REPORT
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER		SECTION	TOWNSHIP	RANGE	COUNTY	
1-30-13	Campbell Lois 3-4		3	28S	16E	Wilson	
FORMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILR #	TRUCK HOURS	EMPLOYEE SIGNATURE

JOB TYPE _____ HOLE SIZE _____ HOLE DEPTH _____ CASING SIZE & WEIGHT _____
 CASING DEPTH _____ DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT _____ SLURRY VOL _____ WATER gal/sk _____ CEMENT LEFT in CASING _____
 DISPLACEMENT _____ DISPLACEMENT PSI _____ MIX PSI _____ RATE _____

REMARKS: See COWS ticket for cement job details. Used doser to remove casing truck from location. Well had very good oil show. Will need top off. Had 1 bad joint of casing in string removed and replaced with extra joint on casing trailer. Tallied within 15' of tally sheet.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
		Forman Pickup	
		Cement Pump Truck	
		Bulk Truck	
		Transport Truck	
		Transport Trailer	
		80 Vac	
		Casing Truck	
		Casing	
		Centralizers	
		Float Shoe	
		Wiper Plug	
		Frac Baffles	
		Portland Cement	
		Gilsonite	
		Flo-Seal	
		Premium Gel	
		Cal Chloride	
		City Water	
		KCL	
		KOL Seal	
		Cotton Seed Hulls	



CONSOLIDATED
Oil Well Services, LLC

TICKET NUMBER 41227
LOCATION Eureka
FOREMAN Rory Ledford

PO Box 884, Chanute, KS 66720
620-431-9210 or 800-467-8676

FIELD TICKET & TREATMENT REPORT
CEMENT *APT # 15-205-28023*

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
1-30-13		Campbell Lins 3-4				Wilson
CUSTOMER <i>Post Rock Energy Corp</i>			TRUCK # DRIVER TRUCK # DRIVER			
MAILING ADDRESS <i>4402 Johnson Rd</i>			520 John			
CITY STATE ZIP CODE <i>Chanute KS</i>			515 Merle			
			619/171 George Taylor (Traylor)			

JOB TYPE L/S O HOLE SIZE 7 7/8" HOLE DEPTH 1200' CASING SIZE & WEIGHT 5 1/2" 14#/ft
 CASING DEPTH 1199' DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT 135# SLURRY VOL 53 Bbl WATER gal/sk 8.8 CEMENT LEFT in CASING 0
 DISPLACEMENT 29.3 Bbl DISPLACEMENT PSI 700 MIX PSI 1200 Bump plus RATE _____

REMARKS: *Safety meeting- Rig up to 5 1/2" casing w/ washbnd. Washdown 40' to PG70. Pump 205' get flush, 20 Bbl water spacer Mixed 1105 lbs class A cement w/ 29% cacl2, 29% metasilicate, 1/2% CST-115, 1/4% cenhib-P + 10# Ret seed /sk @ 13.5#/gal yield 1.82. Washout pump + lines, release plug Displace w/ 29.3 Bbl fresh water. Final pump pressure 700 PSI Bump plug to 1200 PSI release pressure flood + plug held Good cement returns to surface = 1 Bbl slow taper Job complete Rig down*

Thank You

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	1030.00	1030.00
5406	50	MILEAGE <i>1st well of 2</i>	4.00	200.00
11043	1105 lbs	class A cement	14.95	2416.75
1107	316#	29% cacl2	.74	229.46
1111A	316#	29% metasilicate	2.00	620.00
1135A	80#	1/2% CST-115	16.55	814.00
	15#	1/4% cenhib-P (<i>provided by Post Rock</i>)	n/c	n/c
1110A	1050#	10# Ret seed /sk	.46	759.00
5407A	8.57	tax mileage built toll	1.34	574.86
5501C	4 hrs	water transport	112.00	448.00
1123	5,000 gals	city water	16.50/1000	82.50
			<i>6.3%</i>	
			SALES TAX	315.10
			ESTIMATED TOTAL	7569.61

Ravin 3737 AUTHORIZATION *[Signature]* TITLE _____ DATE _____

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form.

