

PostRock
Energy Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

TICKET NUMBER **7406**
FIELD TICKET REF# _____
FORMAN Darrell Chaney
AFE D12024
SSI _____
API 15-205-28073-00-00

**TREATMENT REPORT
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
12-21-12	Hardin, B. 27-5	27	28S	17E	Wilson

FORMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILR #	TRUCK HOURS	EMPLOYEE SIGNATURE
Darrell Chaney	6:30	3:00		905575		8.5	<i>[Signature]</i>
Coos Cochran	6:30	2:00		903197		7.5	<i>[Signature]</i>
Michael Thomas	6:30	2:00		903600		2.5	<i>[Signature]</i>
Robert Rice	6:30	2:30		931400	939900	8	<i>[Signature]</i>
John Walker	6:30	1:30		903414	932705	7	<i>[Signature]</i>
Coy Chism	10:30	2:15		931505	931395	2.45	3.75 <i>[Signature]</i>


JOB TYPE Long String HOLE SIZE 8 HOLE DEPTH 1032 CASING SIZE & WEIGHT 5.5" 14 lb/ft
 CASING DEPTH 1025.54' DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT _____ SLURRY VOL _____ WATER gal/sk _____ CEMENT LEFT in CASING _____
 DISPLACEMENT _____ DISPLACEMENT PSI _____ MIX PSI _____ RATE _____

REMARKS:
Used Big baffle ring for small bell.
When we fired up the mono it was froze up - had to go to 2 for
1000' Caused one hr delay
Set plug at 9000 psi. casing on clamp.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
905575	1	Forman Pickup	
903197	1	Cement Pump Truck	
903600	1	Bulk Truck	
903414	2	Transport Truck	
932705	2	Transport Trailer	
		80 Vac	
931400 & 932900	1.71	Casing Truck & Trailer	
	1025.54'	Casing	
	5	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	1	Frac Baffles	
	150 SKS	Portland Cement	
	6 SKS	Gilsonite <u>Sodium Silicate</u>	
	14 lbs	Flo-Seal <u>Thixotropic additive</u>	
	5 SKS	Premium Gel	
	6 SKS	Cal Chloride	
	2.50 bbl	City Water	
		KCL	
	30 SKS	KOL Seal	
	1 SK	Cotton Seed Hulls	
	1.5 SKS	Cement Fluid loss	

Hardin 27-5

SUNRISE OILFIELD SUPPLY



API-15-205-28073-00-00

FE: 12-20-2012

OF

CUSTOMER: PR

B.HARDIN 27-5 AFE D12024

ORDERED BY

SHIP VIA

Actual TD- 1032'

PIPE TALLY SHEET

Number	Length	Number	Length
1	42.16	28	
2	42.18	29	
3	42.19	30	
4	42.19	31	
5	43.15	32	
6	42.12	33	
7	42.11	34	
8	43.04	35	
9	43.06	36	
10	42.98	37	
11	43.05	38	
12	43.08	39	
13	43.05	40	
14	43.06	41	
15	43.15	42	
16	43.12	43	
17	43.05	44	
18	43.02	45	
19	43.07	46	
20	43.10	47	
21	43.08	48	
22	42.99	49	
23	40.10	50	
24	38.42		
25	10.02		
26	10.10		
27	5.02		

Casing Talley
1,025.54'

Baffle - 812.83

Baffle

TOTAL: 1045.66

TOTAL:

TOTAL
FOOTAGE:

TOTAL
JOINTS:

Log Bottom - 1,014'