



PostRock
Energy Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

TICKET NUMBER **7410**
FIELD TICKET REF# _____
FORMAN Nathan Bahman
AFE D12028
SSI _____
API 15-205-2809.00-00

**TREATMENT REPORT
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
1-10-13	Grady, James A 5-5	5			Wilson

FORMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILR #	TRUCK HOURS	EMPLOYEE SIGNATURE
Nathan Bahman	8:00	1:00		905525		5	<i>Nathan Bahman</i>
Darrell Chaney	12:00			903192		1	<i>Darrell Chaney</i>
Chris Kincaid	8:00			Training		5	<i>Chris Kincaid</i>
Michael Thomas				903600		5	<i>Michael Thomas</i>
Robert Rice				931400	932900	5	<i>Robert Rice</i>
John Walker				903414	932170	5	<i>John Walker</i>

JOB TYPE Long string HOLE SIZE 7 7/8 HOLE DEPTH 1107 CASING SIZE & WEIGHT 5 1/2 14#
 CASING DEPTH 1099.77 DRILL PIPE _____ TUBING _____ OTHER 603 Jones rig crew
 SLURRY WEIGHT 13.5 lbs SLURRY VOL 176 sks WATER gal/sk _____ CEMENT LEFT in CASING 0
 DISPLACEMENT 26.8 bbl DISPLACEMENT PSI 700 MIX PSI 300 RATE 4.5

REMARKS:
On location 9:00. Rig on location 9:00. Spotted casing truck with dozer started running casing at 10:00. Washed in approx 70' Ready to cement at 12:00. Pumped 60 bbl gel sweep then pumped 18 bbl dye. Pumped 176 sks cement to get dye to surface. Launched plug, set float shoe at 1000 psi Held for 3 min cleaned up and left location.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
905525	1	Forman Pickup	
903192	1	Cement Pump Truck	
903600	1	Bulk Truck	
414 / 903401	2	Transport Truck	
120 / 932405	2	Transport Trailer	
	1	80 Vac	
931400	1	Casing Truck	
	1099.77	Casing	
	6	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	1	Frac Baffles 4.75	
	140 sks	Portland Cement	
	5 sks	Gilsonite Sodium silicate	
	1 sk	Flo Seal Cement Fluid Loss	
	7 sks	Premium Gel	
	5 sks	Cal Chloride	
	250 bbl	City Water	
	14 lbs	KOL Thixotropic Additive	
	25 sks	KOL Seal	
	1 sk	Cotton Seed Hulls	
932900	1	Casing trailer	

no oil show, needs to pot.

Grady 5-5

Pipe #	Joint Length	Running Total - NO threads	Baffle Location	PostRock Energy- Casing Tally Sheet
1	43.33	43.03		Date: 1/9/13
2	39.44	82.17		Well Name & #: James Grady 5-5
3	39.37	121.24		Township & Range:
4	39.42	160.36		County/State:
5	39.43	199.49		AFE#: D12028
6	39.49	238.68		API# 15-205-28079-00-00
7	39.37	277.75		Comments:
8	39.44	316.89		Projected TD- 1070
9	39.48	356.07		
10	39.45	395.22		Joins are numbered in White
11	39.49	434.41		
12	39.40	473.51		Subs are in orange
13	39.40	512.61		
14	39.45	551.76		
15	39.42	590.88		
16	39.45	630.03		
17	39.45	669.18		Added these subs for flexibility to adjust to actual TD
18	39.39	708.27		
19	39.47	747.44		
20	39.45	786.59		Trailer#
21	39.47	825.76		
22	39.40	864.86		Actual TD - 1107'
23	39.43	903.99		Log TD - 1,098'
24	39.42	943.11		
25	39.46	982.27		
26	39.47	1021.44		
27	39.42	1060.56		Casing Tally 1099.77'
28	39.51	1099.77		
29	10.03	1109.5		
30	5.00	1114.2		
31		1113.9		
32		1113.6		
33		1113.3		
34		1113		
35		1112.7		
36		1112.4		
37		1112.1		
38		1111.8		
39		1111.5		
40		1111.2		

Baffle →

PostRock Energy Corp.