

PostRock
Energy Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

1 of 2

TICKET NUMBER **7413**
FIELD TICKET REF# _____
FORMAN Nathan Gahman
AFE D12018
SSI _____
API 15-205-280 #69-00-00


**TREATMENT REPORT
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER			SECTION	TOWNSHIP	RANGE	COUNTY
1-15-13	Carlson, Barry 5-4			5			Wilson
FORMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILR #	TRUCK HOURS	EMPLOYEE SIGNATURE
Nathan Gahman	6:30	12:30		905575		6	<i>Nathan Gahman</i>
Chris Kincaid	6:30			903197		6	<i>Chris Kincaid</i>
Michael Thomas	6:30			903600		6	<i>Michael Thomas</i>
Colby Dean	7:00			931400	932900	5.5	<i>Colby Dean</i>
Darrell Chancy	7:00			931385	931590	5.5	<i>Darrell Chancy</i>
John Walker	8:00			903400	931405	4.5	<i>John Walker</i>

JOB TYPE Long String HOLE SIZE 7 7/8 HOLE DEPTH 1108 CASING SIZE & WEIGHT 5 1/2 14th
 CASING DEPTH 1102.26 DRILL PIPE _____ TUBING _____ OTHER Gus Jones Rig crew
 SLURRY WEIGHT 13.5 SLURRY VOL 155 sks WATER gal/sk _____ CEMENT LEFT in CASING 0
 DISPLACEMENT 26.9 bbl DISPLACEMENT PSI 600 MIX PSI 200 RATE 4.5

REMARKS:
 Started loading for job at 6:30. Two flat tires on casing trailer, brakes and air lines frozen on bulk truck and frozen valves on cement tower caused delays. On location at 9:00. Had 80-Vac pull 80 bbl out of pit. Started running casing at 9:30. Washed in 1951 60' Ready to cement at 11:30. Pumped 60 bbl gel sweep.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
905575	1	Forman Pickup	
903197	1	Cement Pump Truck	
903600	1	Bulk Truck	
903400 / 931385	2	Transport Truck	
931590 / 904745	2	Transport Trailer	
931400	1	80 Vac	
	1	Casing Truck	
	1102.26'	Casing	
	6	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	-	Frac Baffles	
	120 sks	Portland Cement	
	5 sks	Gilsonite Sodium Silicate	
	1 sk	Flo Seal CFL 115	
	6 sks	Premium Gel	
	5 sks	Cal Chloride	
	250 bbl	City Water	
	12 lbs	KOL Thixotropic Additive	
	25 sks	KOL Seal	
	1 sk	Cotton Seed Hulls	
932900	1	Casing trailer	



PostRock
Energy Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

2 of 2

TICKET NUMBER **7414**
FIELD TICKET REF# _____
FORMAN Nathan Gahman
AFE D12018
SSI _____
API 15-205-28069-00-00

**TREATMENT REPORT
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER			SECTION	TOWNSHIP	RANGE	COUNTY
1-15-13	Carlson, Barry 5-4			5			Wilson
FORMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILR #	TRUCK HOURS	EMPLOYEE SIGNATURE

JOB TYPE _____ HOLE SIZE _____ HOLE DEPTH _____ CASING SIZE & WEIGHT _____
 CASING DEPTH _____ DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT _____ SLURRY VOL _____ WATER gal/sk _____ CEMENT LEFT in CASING _____
 DISPLACEMENT _____ DISPLACEMENT PSI _____ MIX PSI _____ RATE _____

REMARKS:
 Pumped 18 bbl dye then pumped 155 sks slurry to get dye to surface.
 Launched plug set float shoe. Held 900 psi for 3 min. Cleared
 up equipment and left location. Trace oil show. Well will need
 top off.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
		Forman Pickup	
		Cement Pump Truck	
		Bulk Truck	
		Transport Truck	
		Transport Trailer	
		80 Vac	
		Casing Truck	
		Casing	
		Centralizers	
		Float Shoe	
		Wiper Plug	
		Frac Baffles	
		Portland Cement	
		Gilsonite	
		Flo-Seal	
		Premium Gel	
		Cal Chloride	
		City Water	
		KCL	
		KOL Seal	
		Cotton Seed Hulls	

Carlson, Barry 5-4

Pipe #	Joint Length	Running Total - NO threads	Baffle Location	PostRock Energy- Casing Tally Sheet
1	39.49	39.24		Date:1/14/13
2	39.44	78.43		Well Name & #:Barry Carlson 5-4
3	39.42	117.6		Township & Range:
4	39.44	156.79		County/State: Kansas
5	39.46	196		AFE#:D12018
6	39.51	235.26		API# 15-205-28069-00-00
7	39.51	274.52		Comments:
8	39.5	313.77		Projected TD- 1,100'
9	39.5	353.02		
10	39	391.77		Joints are numbered in Yellow
11	39.47	430.99		
12	39.5	470.24		Subs are in orange
13	39.49	512.48		
14	39.44	548.67		
15	39.46	587.88		
16	39.47	627.1		
17	39.47	666.32		Added these subs for
18	39.41	705.48		flexibility to adjust to actual TD
19	39.48	744.71		
20	39.22	783.68		Actual TD: 1,108'
21	39.48	822.91		Log Bottom: 1,098'
22	39.49	862.15		Casing Tally: 1,102.26
23	39.48	901.38		
24	39.48	940.61		
25	39.52	979.88		
26	39.46	1019.09		
27	39.45	1058.29		
28	39.46	1097.5		
29	5.01	1102.26		
30	10.02	1112.03		
31	15.01	1126.79		
32				
33				
34				
35				
36				
37				
38				
39				
40				

PostRock Energy Corp.