



**CONSOLIDATED**  
Oil Well Services, LLC

**ENTERED**

TICKET NUMBER 38297  
LOCATION Eureka  
FOREMAN Rick Ledford

PO Box 884, Chanute, KS 66720  
620-431-9210 or 800-467-8676

**FIELD TICKET & TREATMENT REPORT**  
**CEMENT**

15-001-30526

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
12-4-12	1828	Kirk # KB-2	9	24	18E	AL
CUSTOMER			TRUCK #			
Mailing Address			DRIVER			
CITY			TRUCK #			
STATE			DRIVER			
ZIP CODE						

JOB TYPE L/S 0 HOLE SIZE 6 3/4 HOLE DEPTH 896 CASING SIZE & WEIGHT 4 1/2, 10.5 #/ft  
 CASING DEPTH 875.5 DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
 SLURRY WEIGHT 13.4 # SLURRY VOL 33 bbl WATER gal/sk 6.5 CEMENT LEFT in CASING 25'  
 DISPLACEMENT 13.8 bbl DISPLACEMENT PSI 500  PSI 400 shut in RATE \_\_\_\_\_

REMARKS: Safety meeting. Rig up to 4 1/2" casing. Break circulation w/ 5 bbl fresh water. Pump 4 sacs gel-flush, 10 bbl water spacer, 6 bbl dye water. Mixed 135 sacs class A cement w/ 2% gel, 1% cacl2 + 1# phenased/sk @ 13.4 #/gal. Washout pump + lines, release plug. Displace w/ 13.8 bbl fresh water to 870' followed by wireline. Final pump pressure 500 PSI. Closed well in @ 400 PSI. Good cement returns to surface = 7 bbl slurry to pit. Job complete Rig down.

"Thank You"

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	1030.00	1030.00
5406	50	MILEAGE	4.00	200.00
11043	135 sacs	class A cement	14.95	2018.25
1118B	255 #	2% gel	.21	53.55
1102	130 #	1% cacl2	.74	96.20
1107A	135 #	1# phenased/sk	1.29	174.15
1118B	200 #	gel-flush	.21	42.00
5407A	6.35	ton mileage bulk truck	1.34	425.45
4404	1	4 1/2" top rubber plug	45.00	45.00
			subtotal	4084.60
			SALES TAX	183.40
			ESTIMATED TOTAL	4268.00

AUTHORIZATION R. R. Ledford TITLE \_\_\_\_\_ DATE 12/04/2012

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form.