

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 6668

Date	Sec.	Twp.	Range	County	State	On Location	Finish
5-7-13	21	15	13	Russell	KS		2:00 AM

Location 281 1/2 Winterset E to 189 Ave 1/2 E to cattle

Lease	Boombower	Well No. 1	Owner	gard Sn 2
Contractor	Royal 2		To Quality Oilwell Cementing, Inc. You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.	
Type Job	Surface		Charge To	RJM
Hole Size	12 1/4	T.D.	430	
Csg.	8 5/8	Depth	430	
Tbg. Size		Depth		
Tool		Depth		
Cement Left in Csg.	20	Shoe Joint	20	Cement Amount Ordered 200 com, 3% cc, 2% gel
Meas Line		Displace	26661	

EQUIPMENT

Pumptrk	9	No.	Cementer Helper	Cody	Common
Bulktrk	8	No.	Driver	Lonnie M.	Poz. Mix
Bulktrk	PU	No.	Driver	Travis	Gel.
					Calcium

JOB SERVICES & REMARKS

Remarks:	Cement did circulate	Hulls
Rat Hole		Salt
Mouse Hole		Flowseal
Centralizers		Kol-Seal
Baskets		Mud CLR 48
D/V or Port Collar		CFL-117 or CD110 CAF 38
		Sand
		Handling
		Mileage

FLOAT EQUIPMENT

	Guide Shoe
	Centralizer
	Baskets
	AFU Inserts
	Float Shoe
	Latch Down
	1 double cup wood plug 3 5/8

	Pumptrk Charge	
	Mileage	
		Tax
		Discount
		Total Charge

X Signature

Blake


QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 6807

Date	5-12-13	Sec.	01	Twp.	15	Range	13	County	Russell	State	Ks	On-Location		Finish	7:00 AM	
Lease	Boombower		Well No.	1		Location	Russell, Ks - S to winter set Rd, E to 189th 1/8 E, S/Into									
Contractor	Royal #2				To Quality Oilwell Cementing, Inc. You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.											
Type Job	Production				Charge To	RJM Company										
Hole Size	7 7/8"		T.D.	3333'		Street										
Csg.	5 1/2" New 15, 56"		Depth	3329'		City										
Tbg. Size			Depth			State										
Tool			Depth			The above was done to satisfaction and supervision of owner agent or contractor.										
Cement Left in Csg.	2'		Shoe Joint	12'		Cement Amount Ordered 180 sx Common 10% Salt 5%										
Meas Line.			Displace	79 Bcs		Bilsnite - 500gal mud Clear 48										
EQUIPMENT						Common										
Pumptrk	15	No.	Cementer	Nick		Poz. Mix										
Bulktrk	14	No.	Driver	Lorraine W.		Gel.										
Bulktrk	p.u.	No.	Driver	Rick		Calcium										
JOB SERVICES & REMARKS						Hulls										
Remarks:						Salt										
Rat Hole						Flowseal										
Mouse Hole						Kol-Seal										
Centralizers	1-9					Mud CLR 48										
Baskets	2-5					CFL-117 or CD110 CAF 38										
D/V or Port Collar	pipe on bottom, break Circ.					Sand										
	pump 500 gal mud Clear 48, plug					Handling										
	Rathole w/ 30 sx, plug mousehole w/ 11					Mileage										
	Hook to 5 1/2" casing + mix 135 sx					FLOAT EQUIPMENT										
	Cement. shut down. wash pump +					Guide Shoe 1										
	lines. Released plug + Displaced					Centralizer 9										
	w/ BLS of water.					Baskets 2										
	Released + held.					AFU Inserts 1										
						Float Shoe										
	Lift pressure 700 #					Latch Down										
	Land plug to 1600 #					1 - Rotating head Assy										
						Pumptrk Charge										
						Mileage										
																
						Tax										
						Discount										
X Signature												Total Charge				