

Skyy Drilling, L.L.C.  
Park Place – Becker Building  
11551 Ash Street, Suite # 205  
Leawood, Kansas 66211  
Office (913) 499-8373  
Fax (913) 766-1310

April 9, 2013

Company: Haas Petroleum, LLC  
11551 Ash Street, # 205  
Leawood, Kansas 66211

Lease: Massey Sq. 2 HP  
County: Woodson  
Spot: NE SW NW SE Sec 35, Twp 23, R 14 E  
API: 15-207-28523-00-00  
TD: 1350'  
Spud: March 8, 2013

Total Footage 1350' @ \$13.00 Per Foot:  
Total Rig Time 16 Hours @ \$250.00 Per Hour  
40' of 8 5/8 Casing @ \$12.30 Per Foot:  
25 Sacks Cement @ \$11.00 Per Sack  
Total Dozer Work 6 Hours \$100.00 Per Hour  
**TOTAL**



**CONSOLIDATED**  
Oil Well Services, LLC

PO Box 884, Chanute, KS 66720  
620-431-9210 or 800-467-8676

**ENTERED**

API # 15-207-28523

**FIELD TICKET & TREATMENT REPORT  
CEMENT**

TICKET NUMBER 41393

LOCATION Fixers

FOREMAN Rick Ledford

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY																
3-14-13	3451	Massey Sp2-HP	35	235	14E	Wardon																
CUSTOMER			<table border="1"> <thead> <tr> <th>TRUCK #</th> <th>DRIVER</th> <th>TRUCK #</th> <th>DRIVER</th> </tr> </thead> <tbody> <tr> <td>520</td> <td>John</td> <td></td> <td></td> </tr> <tr> <td>611</td> <td>Joey</td> <td></td> <td></td> </tr> <tr> <td>515</td> <td>Mele</td> <td></td> <td></td> </tr> </tbody> </table>				TRUCK #	DRIVER	TRUCK #	DRIVER	520	John			611	Joey			515	Mele		
TRUCK #	DRIVER	TRUCK #	DRIVER																			
520	John																					
611	Joey																					
515	Mele																					
MAILING ADDRESS			<table border="1"> <thead> <tr> <th>CITY</th> <th>STATE</th> <th>ZIP CODE</th> </tr> </thead> <tbody> <tr> <td>Leawood</td> <td>Ks</td> <td></td> </tr> </tbody> </table>				CITY	STATE	ZIP CODE	Leawood	Ks											
CITY	STATE	ZIP CODE																				
Leawood	Ks																					

JOB TYPE L/S 0 HOLE SIZE 6 3/4" HOLE DEPTH 1350' CASING SIZE & WEIGHT 4 1/2" 9.5# new  
 CASING DEPTH 1350' DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
 SLURRY WEIGHT 12.8#-13.5# SLURRY VOL 52 Bbl WATER gal/sk 8#-9# CEMENT LEFT IN CASING 0'  
 DISPLACEMENT 21.8 Bbl DISPLACEMENT PSI 500 MAX PSI 900 Bump plus RATE \_\_\_\_\_

REMARKS: Safety meeting. Rig up to 4 1/2" casing. Break circulation w/ 5 Bbl water ahead.  
Mixed 115 sacks 60/40 Permox cement w/ 8% gel + 1# phenoseal/sk @ 12.8#/gal. Tail in w/ 50  
sks thickset cement w/ 5% Kol-seal/sk + 1# phenoseal/sk @ 13.5#/gal. Washout pump + lines, release  
plug. Displace w/ 21.8 Bbl fresh water. Final pump pressure 541 PSI. Bump plus to 900 PSI. release  
pressure, float + plug held. Good cement returns to surface = 11 Bbl slurry to pit. Job complete. Rig  
down

"THANK YOU"

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	1030.00	1030.00
5406	45	MILEAGE	4.00	180.00
1131	115 sks	60/40 Permox cement	12.55	1443.25
1118B	790#	8% gel	.21	165.90
1107A	115#	1# phenoseal/sk	1.29	148.35
1126A	50 sks	thickset cement	19.20	960.00
1118A	250#	5% Kol-seal/sk	.46	115.00
1107A	50#	1# phenoseal/sk	1.29	64.50
5407	7.7	tan mileage bulk trucks x 2	m/c x 2	700.00
4404	1	4 1/2" top rubber plug	45.00	45.00
			subtotal	4852.00
			SALES TAX 7.3%	214.78
			ESTIMATED TOTAL	5066.78

Ravin 3737

AUTHORIZATION [Signature]

TITLE \_\_\_\_\_

DATE \_\_\_\_\_

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form.