

JOB LOG

SWIFT Services, Inc.

DATE 5-28-13 PAGE NO. 1

CUSTOMER Dawkins & Nelson WELL NO. 1-19 LEASE Gorgine Stubb JOB TYPE Cement Logging TICKET NO. 24344

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		TO 3835'	DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING		
5/28	2110								ON location - Float Equip
	2130						14 #/ft	5 1/2"	Start 5 1/2" - 14 #/ft. casing 3827'
									Insert Float Shoe w/ fill up
									D.V. L.D. Bottle - 55 - 16' = 93 BBL
									Cent - 1-3-5-7-9-11-59
									Cent Basket #60
									D.V. Tool #60 collar @ 1352' = 33 BBL
									Drop ball - 5 sts out
5/28	2300								Fin run casing - Tag
	2315								Start CIR / Rotate casing
									Fin CIR
		6					250		1st Stage - Start 500 gal mud plant
		6	12 / 32				250		Pump 80 BBL KCL Plant
		4 1/2					200		Start 150 SKS EAT-2 cent.
			36				100		Var Fin cent - Wash pump lines
		9					200		Drop D.V. L.D Plus - Start Disp 1
			60 / 70				60 / 70		60 / 70 - 33 mud / 70 cement lift
5/29	0030		93				800 / 140		Plus Down - Hold Release & hold (SMD)
	0032		9 / 5						Drop D.V. open Tool - Plug RH w/ 89/15
	0045	6	20				1050 / 710		Open D.V. - Fin flush & circulating
		5					250		2nd Stage - Start 155 SKS SMD
			86						Fin cent - Drop D.V. Closing Plug
							250		Start Disp 1
	0120		33				500 / 740		Plug down - 30 SKS cent CIR to pit
									Release & hold
	0130								Job Complete
									Washing & Rekey

[Signature]
Don, Tom & Rob