

3613 A Y Road
 Madison, KS 66860
 Office # 620-437-2661
 Brad Cell # 620-437-6765



Location Madison
 Foreman Brad Butler

100225

Cement Service ticket

Date	Customer #	Well Name & Number	Sec./Township/Range	County
5-28-13		Garbersow # 51	27-23-16E	Woodson
Customer	Mailing Address		City	State
Owens Petroleum				Zip

Job Type:	LongString	Truck #	Driver
Hole Size:	6 3/4"	201	Kelly
Hole Depth:	1468'	202	Terry
Bridge Plug:		105	Austin
Packer:	PBTD: 1456'	143-151	Mark
Casing Size:	4 1/2"	Displacement:	23 Bbls.
Casing Weight:		Displacement PSI:	800
Tubing:		Cement Left in Casing:	0'

Quantity Or Units	Description of Services or Product	Pump charge	
30	Mileage	\$3.25/Mile	790.00
	Additional charge on Pump Truck - washing casing to bottom		400.00
178 sacks	Quick Set cement	17.90	3186.20
890 lbs.	KOL-SEAL 5# per/sk	.55	489.50
500 lbs.	Gel > Flush Ahead	.30	150.00
6 Hrs	WATER Transport	105.00	630.00
6 Hrs.	WATER Trucks	84.00	504.00
5800 GAL.	WATER	13.00 per 1000	75.40
	Rental on Swivel for 4 1/2" casing	75.00	75.00
10.5 Tons	Bulk Truck	\$1.15/Mile	362.25
1	Plugs 4 1/2" Top Rubber	38.00	38.00
	Subtotal		6797.85
	Sales Tax		287.55
	Estimated Total		7085.40

Remarks: Rig up to 4 1/2" casing with wash head - washed casing down to 1456' (260' off sill) once on bottom pumped 20 Bbl. Gel Flush - circulate Gel around to condition hole. Rig up cement head, Pumped 12 Bbl. Dry water Ahead. Mixed 178 sks Quick Set cement w/ 5# per/sk of KOL-SEAL. / during cementing process we had lost circulation due to bridging off. Shut down - Release Top Rubber Plug - wash out Pump lines, Displace Plug with 23 Bbls water. Final Pumping @ 800 PSI, Pumped Plug to 1300 PSI, Held Pressure for minute - Release Pressure. Float Held - close casing w/ 0 PSI. Good cement job was with 8 Bbls slurry.

"Thank you"

Witnessed by Scott
 Customer Signature

(Rev. 1-2011)