



**PostRock**  
Energy Corporation

211 W. 14TH STREET,  
CHANUTE, KS 66720  
620-431-9500

TICKET NUMBER **7466**  
FIELD TICKET REF# \_\_\_\_\_  
FORMAN Nathan Gahman  
AFE D13032  
SSI \_\_\_\_\_  
API 15-133-27635-00-00

**TREATMENT REPORT  
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER		SECTION	TOWNSHIP	RANGE	COUNTY	
2-28-13	Grasdidier, Francis 15-10		15			Neosho	
FORMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILR #	TRUCK HOURS	EMPLOYEE SIGNATURE
Nathan Gahman	8:00	12:00		905525		4	Nat G
Chris Kincaid				931400	932900	4	
Craig Blackmer				903605	933235	4	

JOB TYPE Long String HOLE SIZE 7 7/8 HOLE DEPTH 631 CASING SIZE & WEIGHT 5 1/2, 14#  
 CASING DEPTH 627.92 DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER Gus Jones rig crew  
 SLURRY WEIGHT 13.5 SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT in CASING 0  
 DISPLACEMENT 15.3 DISPLACEMENT PSI 300 MIX PSI \_\_\_\_\_ RATE 4.0

REMARKS:  
On location at 9:00. Ready to run casing at 9:30. Drained pit with 80-Vac. Washed in final 6'. Ready to cement at 10:45. See COWS ticket for cement job details. Very good oil show. No top off needed. Spotted trucks with dozer. Dressed up pad with dozer after job was complete.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
905525	1	Forman Pickup	
		Cement Pump Truck	
		Bulk Truck	
		Transport Truck	
		Transport Trailer	
		80 Vac	
931400	1	Casing Truck	
	627.92'	Casing	
	3	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	-	Frac Baffles	
		Portland Cement	
		Gilsonite	
		Flo-Seal	
	4 sks	Premium Gel	
		Cal Chloride	
		City Water	
		KCL	
		KOL Seal	
	1 sk	Cotton Seed Hulls	
932900	1	Casing trailer	
930840	1	Dozer	



**Grosdidier, Francis 15-10**

Pipe #	Joint Length	Running Total - NO threads	Baffle Location	PostRock Energy- Casing Tally Sheet
1	45.42	45.17		Date:2/25/13
2	44.89	89.81		Well Name & #:Francis Grosdidier 15-10
3	45.42	134.98		Township & Range:
4	45.43	180.16		County/State:Kansas
5	45.43	225.34		AFE#:D13032
6	45.5	270.59		API# 15-133-27635-00-00
7	45.41	315.75		Comments:
8	45.42	360.92		Projected TD-625'
9	45.43	406.1		
10	45.42	451.27		Joints are numbered in Yellow
11	45.43	496.45		
12	45.41	541.61		Subs are in orange
13	36.7	581.06		
14	45.42	623.23		
15	4.99	627.97		
16	10.21	637.93		
17	15.23	652.91		Added these subs for flexibility to adjust to actual TD
18				
19				
20				Actual TD- 631'
21				Log Bottom- 621'
22				Casing Talley- 627.97'
23				No Baffles
24				Centralizers per SOP
25				
26				
27				
28				
29				
30				
31				
32				
33				
34				
35				
36				
37				
38				
39				
40				

PostRock Energy Corp.