



211 W. 14TH STREET,  
CHANUTE, KS 66720  
620-431-9500

TICKET NUMBER **8017**  
FIELD TICKET REF # \_\_\_\_\_  
FOREMAN Nathan Cahman  
AFE D13061  
SSI \_\_\_\_\_  
API 15-205-28123-00-00

**TREATMENT REPORT  
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER			SECTION	TOWNSHIP	RANGE	COUNTY
4-2-13	Hardin, B 27-7			27	28S	17E	Wilson
FOREMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Nathan Cahman	6:15	12:30		905575		6.25	<i>Nathan Cahman</i>
Chris Kincaid	6:30			903142	932895	6	<i>Chris Kincaid</i>
Greg Blackman	6:00			903605	932335	6.5	<i>Greg Blackman</i>

JOB TYPE Long String HOLE SIZE 7 7/8 HOLE DEPTH 1030 CASING SIZE & WEIGHT 5 1/2, 14#  
 CASING DEPTH 1023.15 DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER Gus Jones rig crew  
 SLURRY WEIGHT 13.5 SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT IN CASING 0  
 DISPLACEMENT 25 DISPLACEMENT PSI 450 MIX PSI \_\_\_\_\_ RATE 4.0

REMARKS: On location at 8:00. Spotted trucks with dozer.  
Rig crew on location at 8:15. Ready to run casing at 8:45  
Washed in final 10'. Ready to cement at 10:15 See  
COWS ticket for cement job details. No oil show  
No top off needed

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICE OR PRODUCT	TOTAL AMOUNT
905575	1	Foreman Pickup	
		Cement Pump Truck	
		Bulk Truck	
903605	1	<del>Transport Truck</del> Haul Truck	
932335	1	<del>Transport Trailer</del> Low boy Trailer	
931150	1	<del>Dozer</del> Dozer	
903142	1	Casing Truck	
932895	1	Casing Trailer	
	1023.15'	Casing	
	5	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
		Frac Baffles	
		Portland Cement	
		CSA-122 Sodium Silicate	
		CGL-115 Cement Fluid Loss	
	5 sks	Premium Gel	
		Cal Chloride	
		City Water	
		Chemthix-P Thixotropic	
		KOL Seal	
	1 sk	Colton Seed Hulls	



# Hardin, B 27-7

Pipe #	Joint Length	Running Total - NO threads	Baffle Location	PostRock Energy- Casing Tally Sheet
1	42.54	42.29		Date: 3/28/13
2	42.53	84.57		Well Name & #: B. Harding 27-7
3	42.53	126.85		Township & Range: 28S - 17E
4	42.55	169.15		County/State: Wilson/KS
5	42.55	211.45		AFE#: D13061
6	42.47	253.67		API# 15-205-28123-00-00
7	42.5	295.92		Comments: Projected TD- 1030'
8	42.43	338.1		
9	42.17	380.02		
10	42.5	422.27		Joints are numbered in White
11	42.53	464.55		
12	42.48	506.78		Subs are in orange
13	42.45	551.98		
14	42.51	591.24		
15	42.52	633.51		
16	42.49	675.75		
17	42.46	717.96		Added these subs for flexibility to adjust to actual TD
18	42.5	760.21		
19	42.48	802.44		
20	42.5	844.69		Trailer# 932895
21	42.51	886.95		
22	42.52	929.22		Actual TD - 1030
23	42.47	971.44		Log Bottom - 1030.70
24	42.53	1013.72		Casing Tally - 1023.15
25	15.2	1028.67		No Baffles
26	9.93	1023.15		Centralizers per SOP
27	5.09	1027.99		
28				
29				
30				
31				
32				
33				
34				
35				
36				
37				
38				
39				
40				

PostRock Energy Corp.