



**PostRock**  
Energy Corporation

211 W. 14TH STREET,  
CHANUTE, KS 66720  
620-431-9500

TICKET NUMBER **8055**  
FIELD TICKET REF # \_\_\_\_\_  
FOREMAN Nathan Gehring  
AFE D13083  
SSI \_\_\_\_\_  
API 15-205-28143-00-00

**TREATMENT REPORT  
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER		SECTION	TOWNSHIP	RANGE	COUNTY	
5-14-13	Olson, Ruby A. 2-14		2	28S	16E	Wilson	
FOREMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Nathan Gehring	6:00	12:00		905575		6	<i>Nathan Gehring</i>
Chris Kincaid	6:30	1		903142	932900	5.5	<i>Chris Kincaid</i>

JOB TYPE Long String HOLE SIZE 7 7/8 HOLE DEPTH 1220 CASING SIZE & WEIGHT 5 1/2, 14#  
 CASING DEPTH 1213.78 DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER bus Jones rig  
 SLURRY WEIGHT 13.9 SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT IN CASING 0  
 DISPLACEMENT 29.6 DISPLACEMENT PSI 500 MIX PSI \_\_\_\_\_ RATE 4.0

REMARKS: On location at 8:00 spotted trucks with dozer ready to run casing at 8:30. Washed in final 100' Drilled pit with 80- vac's. Ready to cement at 10:30. Had to dig pit dot with dozer. See COWS ticket for cement job details. Pulled trucks out of mud with dozer. Trace oil show. May need toff.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICE OR PRODUCT	TOTAL AMOUNT
905575	1	Foreman Pickup	
		Cement Pump Truck	
		Bulk Truck	
		Transport Truck	
		Transport Trailer	
931150	1	<del>80 Vac</del> Dozer	
903142	1	Casing Truck	
932900	1	Casing Trailer	
	1213.78'	Casing	
	6	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	—	Frac Baffles	
		Portland Cement	
		CSA-122 Sodium Silicate	
		CGL-115 Cement Fluid Loss	
	6 sks	Premium Gel	
		Cal Chloride	
		City Water	
		Chemthix-P Thixotropic	
		KOL Seal	
	1 sk	Cotton Seed Hulls	



**CONSOLIDATED**  
Oil Well Services, LLC

PO Box 884, Chanute, KS 66720  
620-431-9210 or 800-467-8676

AFE 13083  
API# 15-205-28113

**FIELD TICKET & TREATMENT REPORT**  
**CEMENT**

TICKET NUMBER 41567

LOCATION Evans

FOREMAN Rock Lottman

*John R. King*  
*King*

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY																
5-14-13	10628	Olson Ruby A. 2-14		283	106	Wilson																
CUSTOMER <u>Post Rock Energy Corp</u>			<table border="1"> <thead> <tr> <th>TRUCK #</th> <th>DRIVER</th> <th>TRUCK #</th> <th>DRIVER</th> </tr> </thead> <tbody> <tr> <td>520</td> <td>John</td> <td></td> <td></td> </tr> <tr> <td>479</td> <td>Colby</td> <td></td> <td></td> </tr> <tr> <td>88</td> <td>Ruby McCoy (McCoy 1200)</td> <td></td> <td></td> </tr> </tbody> </table>				TRUCK #	DRIVER	TRUCK #	DRIVER	520	John			479	Colby			88	Ruby McCoy (McCoy 1200)		
TRUCK #	DRIVER	TRUCK #					DRIVER															
520	John																					
479	Colby																					
88	Ruby McCoy (McCoy 1200)																					
MAILING ADDRESS <u>4402 Johnson Rd</u>																						
CITY <u>Chanute</u>																						
STATE <u>KS</u>		ZIP CODE																				

JOB TYPE L/S 0 HOLE SIZE 7 7/8" HOLE DEPTH 1220' CASING SIZE & WEIGHT 5 1/2"  
 CASING DEPTH 1213.78 DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
 SLURRY WEIGHT 13.9" SLURRY VOL 52 Bbl WATER gal/sk 6.0" CEMENT LEFT in CASING 0'  
 DISPLACEMENT 29.6 Bbl DISPLACEMENT PSI 500 MIX PSI 1000 bump plug RATE 4 vpm

REMARKS: Safety meeting - Rig up to 5 1/2" casing w/ washboard. Washdown 85' to PBD Pump  
6000 gal flush w/ huls, 15 Bbl water - parer. Mixed 200 lbs 50/50 Pozmix cement w/ 2% cacil  
2% gal, 3" cat seal for 5" Kat seal for 1" phos seal for 1/4" CES-115 @ 13.9" gal washout pump & lines  
release plug. Duplar w/ 29.6 Bbl fresh water. Final pump pressure 500 PSI. Bump plug to 1000 PSI release  
pressure. Flood & plug hold. Good cement returns to surface - 5 Bbl slurry to pit. Job complete Rig down.

*Thank You*

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	1085.00	1085.00
5406	50	MILEAGE 1st well at 2	4.20	210.00
1124	200 sbs	50/50 Pozmix cement	11.50	2300.00
1188	385"	2% gal	.22	84.70
1102	385"	2% cacil	.78	300.30
1101	600"	3" cat seal for	.42	252.00
1110A	1000"	5" Kat seal for	.46	460.00
1102A	200"	1" phos seal for	1.35	270.00
1135A	50"	1/4" CES-115	11.08	554.00
5407A	9.6	for mileage bulk tank	1.41	6076.80
5502C	4 hrs	80 Bbl water 120	90.00	360.00
1123	3600 gals	city water	17.31/1000	51.70
			subtotal	6604.70
			SALES TAX	269.19
			ESTIMATED TOTAL	6873.89

Ravin 3737 AUTHORIZATION *Ngf* TITLE \_\_\_\_\_ DATE \_\_\_\_\_

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form



# GUS JONES, LLC

Cable Tool Service  
149 RD 25 • Elk City, KS 67344  
(620) 642-6315

## JOB SHEET

APL # D13083


Date <u>5-14-13</u>	Start Time	Finish Time	Total Time <u>6 HR</u>
---------------------	------------	-------------	------------------------

Orderd by : Wit. Co. Newell Lease : Olson

Company : Post Rock Well # : 2-14

Type of Job or Rig : Rig 3

Job Description : Drive too loc. Rig up. Run in 5 1/2 casing  
Recip while cementing land clamp. Rig down



Fishing Tool or Packer Rental Charges \$ \_\_\_\_\_

Power Tong Charge \$ 50 (Per Trip In or Out) Number of trips \_\_\_\_\_

Parts Used : Supplied By G.J.  Economy  Other \_\_\_\_\_

Valve Cups \_\_\_\_\_

Working Barrels \_\_\_\_\_

Ball & Seats \_\_\_\_\_

Swab Cups \_\_\_\_\_

Seating Cups \_\_\_\_\_

Other \_\_\_\_\_

Discription of Other : \_\_\_\_\_

# Olson, Ruby A. 2-14

Pipe #	Joint Length	Running Total - W/Threads	Baffle Location	PostRock Energy- Casing Tally Sheet
1	42.49	42.49		Date: 5/14/13
2	42.28	84.77		Well Name & #: Olson, Ruby 2-14
3	42.53	127.3		Township & Range: 28S - 16E
4	42.53	169.83		County/State: Wilson/KS
5	42.52	212.35		AFE#: D13083
6	42.28	254.63		API# 15-205-28143-00-00
7	42.51	297.14		Comments: Projected TD- 1220'
8	42.53	339.67		
9	42.55	382.22		
10	42.29	424.51		Joints are numbered in Yellow
11	42.49	467		Subs are in orange
12	42.53	509.53		
13	42.47	552		Added these subs for flexibility to adjust to actual TD
14	42.47	594.47		
15	42.44	636.91		
16	42.48	679.39		
17	42.47	721.86		Trailer# 932900
18	42.45	764.31		
19	42.44	806.75		Actual TD - 1220 Log Bottom - 1211.80 Casing Tally - <del>1213.78</del> 1213.78 No Baffles Centralizers per SOP
20	42.56	849.31		
21	42.51	891.82		
22	42.51	934.33		
23	42.49	976.82		
24	42.49	1019.31		
25	42.46	1061.77		
26	42.48	1104.25		
27	42.42	1146.67		
28	42.42	1189.09		
29	42.43	1231.52		
30	14.87	1203.96		
31	9.91	1213.87		
32	7.91	1221.78		
33	5.07	1226.85		
34				
35				
36				
37				
38				
39				
40				

PostRock Energy Corp.