

Skyy Drilling, L.L.C.
Park Place – Becker Building
11551 Ash Street, Suite # 205
Leawood, Kansas 66211
Office (913) 499-8373
Fax (913) 766-1310

September 13, 2013

Company: Haas Petroleum, LLC
11551 Ash Street, # 205
Leawood, Kansas 66211

Lease: Arnold - Well # 11 HP
County: Woodson
Spot: E2 NE SE NE Sec 35, Twp 23, R 14 E
API: 15-207-28477-00-00
TD: 1725'

Total Footage 1725'
Total Rig Time 21 Hours
25 Sacks Cement
Total Dozer Work 6 Hours



CONSOLIDATED
Oil Well Services, LLC

ENTERED

TICKET NUMBER 43476 ✓

LOCATION Fureva

FOREMAN Rick Ledford

PO Box 884, Chanute, KS 66720
620-431-9210 or 800-467-8676

FIELD TICKET & TREATMENT REPORT
CEMENT

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
9-9-13	3451	Arnold #11-H1				Woodson
CUSTOMER <u>Haas Petroleum</u>			TRUCK #	DRIVER	TRUCK #	DRIVER
MAILING ADDRESS <u>11551 Ash St.</u>			<u>485</u>	<u>Alan M.</u>		
CITY <u>Leawood</u>			<u>479</u>	<u>Joey</u>		
STATE <u>KS</u>			<u>667</u>	<u>Male</u>		
ZIP CODE <u>66211</u>						

JOB TYPE L/S 0 HOLE SIZE 6 3/4" HOLE DEPTH 1725 CASING SIZE & WEIGHT 4 1/2" 9.5"
 CASING DEPTH 11.95' DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT 12.7"-13.5" SLURRY VOL 61 BB WATER gal/sk 9"-9.0" CEMENT LEFT in CASING 0'
 DISPLACEMENT 27 1/2 DISPLACEMENT PSI 700 BUMP PSI 1100 Bump plug RATE _____

REMARKS: Safety meeting - Rig up to 4 1/2" casing. Break circulation w/ 10 BB fresh water. Mixed 150 sks 60/40 Permix cement w/ 8% gel + 1# phenoseal/sk @ 12.7"/gal. Tail in w/ 50 sks thickset cement w/ 5" Kel-seal/sk @ 13.5"/gal. Washout pump & lines, release plug. Displace w/ 27 1/2 BB fresh water. Final pump pressure 700 PSI. Bump plug to 1100 PSI. cement pressure, float & plug hold. Good cement returns to surface = 11 BB slurry to pit. Job complete. Rig down.

"Thank You"

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	1085.00	1085.00 ✓
5406	45	MILEAGE	4.20	189.00 ✓
1131	150 sks	60/40 Permox cement	13.18	1977.00 ✓
1118A	1025"	8% gel	.22	227.70 ✓
1102A	150"	1# phenoseal/sk	1.35	202.50 ✓
1126A	50 sks	thickset cement	20.16	1008.00 ✓
1109A	250"	5" Kel-seal/sk	.46	115.00 ✓
5407	9.2 tons	ton mileage bulk ton x 2	m/c x 2	736.00 ✓
4404	1	4 1/2" tp rubber plug	47.25	47.25 ✓
			subtotal	5587.45
			SALES TAX <u>7.6%</u>	255.79 ✓
			ESTIMATED TOTAL	5843.24 ✓

Ravin 3737

062061

AUTHORIZATION [Signature] TITLE _____ DATE _____

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form.