

UPDATED
Services, LLC

ENTERED

TICKET NUMBER 45020
LOCATION Eureka
FOREMAN Steve Mead

FIELD TICKET & TREATMENT REPORT

10-7-13
10-7-13
ER
Shear Inc
909 N High Dr.
McPherson
Ks
67460

CEMENT APT 15-169-20349

CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
2921	Roger Johnson #3	31	16S	3E	Saline
TRUCK #	DRIVER	TRUCK #	DRIVER		
485	Alan M				
513	Colby				

JOB TYPE 1/5 5 HOLE SIZE 7 7/8 HOLE DEPTH 3452' CASING SIZE & WEIGHT 4 1/2 1165*
 CASING DEPTH 3449' DRILL PIPE TUBING OTHER
 SLURRY WEIGHT SLURRY VOL WATER gal/sk CEMENT LEFT in CASING
 DISPLACEMENT 5 1/2 DISPLACEMENT PSI 800* Pump plug 1300* RATE
 REMARKS: Safety meeting. Rig up to 4 1/2 casing. Break Circulation w/ 5 bbls Fresh water. Mix 100# Caustic Soda Pre Flush. 10 bbls water spacer. Mix 190#s Thick set Cement w/ 5# Kol-Seal + 1# phenoseal per sk. Wash out pump & lines. Shut down. Release plug. Displace w/ 5 1/2 bbls Fresh water. Final Pumping Pressure 800* Pump plug 1300*. Wait 2 min Release Pressure. Plug held. Good Circulation During Job.
Job Complete Rig down

6 Centralizer 1,3,5,7,9,11
Basket Gn #18
Thank you

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5461	1	PUMP CHARGE	1085.00	1085.00
5406	100	MILEAGE	4.20	420.00
1126A	190#s	Thick set Cement	20.16	3830.40
1110A	950*	Kol seal 5# per/sk	.46	437.00
1107A	190#	Phenoseal 1# per/sk	1.35	256.50
1103	100*	Caustic Soda Pre Flush	1.69	169.00
5407A	10.45 ton	Ten mileage Bulk Truck	1.41	1473.45
4129	6	4 1/2 x 7 7/8 Centralizer	42.00	252.00
4103	1	4 1/2 Cement Basket	229.00	229.00
4161	1	4 1/2 AFU Float Shoe	300.50	300.50
4453	1	4 1/2 Latch down Plug	243.75	243.75
		Subtotal		8708.60
		SALES TAX 7.15%		409.71
		ESTIMATED TOTAL		9118.31

AUTHORIZATION Duke Conter

TITLE 063101

DATE

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form.