



TICKET NUMBER 43415

LOCATION Eureka

FOREMAN Rick Leaford

PO Box 884, Chanute, KS 66720
620-431-9210 or 800-467-8676

FIELD TICKET & TREATMENT REPORT


CEMENT

API# 15-049-22581

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY																
8-16-13	4763	Recurve # A2	16	315	9E	EIK																
CUSTOMER <u>Lone Wolf Oil Co.</u>			<table border="1"> <thead> <tr> <th>TRUCK #</th> <th>DRIVER</th> <th>TRUCK #</th> <th>DRIVER</th> </tr> </thead> <tbody> <tr> <td>445</td> <td>Chris B.</td> <td></td> <td></td> </tr> <tr> <td>515</td> <td>Colby</td> <td></td> <td></td> </tr> <tr> <td>479</td> <td>Merle</td> <td></td> <td></td> </tr> </tbody> </table>				TRUCK #	DRIVER	TRUCK #	DRIVER	445	Chris B.			515	Colby			479	Merle		
TRUCK #	DRIVER	TRUCK #					DRIVER															
445	Chris B.																					
515	Colby																					
479	Merle																					
MAILING ADDRESS <u>Box 241</u>																						
CITY <u>Moline</u>	STATE <u>Ks</u>	ZIP CODE <u>67353</u>																				

JOB TYPE L/S 0 HOLE SIZE 7 7/8" HOLE DEPTH 2355' CASING SIZE & WEIGHT 5 1/2" 15.5# NEW
 CASING DEPTH 2353' DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT 126#-136# SLURRY VOL 106 Bbl WATER gal/sk 8.0-9.0 CEMENT LEFT in CASING 2.18 SS
 DISPLACEMENT 56 Bbl DISPLACEMENT PSI 900 ~~PSI~~ 1250 Sup plug RATE _____

REMARKS: Safety meeting - Rig up to 5 1/2" casing. Break circulation w/ 5 Bbl fresh water. Mixed 225 sacks 60/40 Pozmix cement w/ 8% gel + 1# phenaseal/sk @ 12.6#/gal. Tail in w/ 125 sacks thickset cement w/ 5# Kol-seal/sk + 1# phenaseal/sk @ 13.6#/gal. Washout pump & lines, release latch down plug. Displace w/ 56 Bbl fresh water. Final pump pressure 900 PSI. Sup plug to 1250 PSI. release pressure, float + plug held. Good cement returns to surface = 10 Bbl slurry to pit. Job complete. Rig down.

Plugged cathode w/ 20 sacks "Thank Ya" 

Contractor on 1, 2, 3, 7, 9 Drills on 8, 44

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	1085.00	1085.00 ✓
5406	35	MILEAGE	4.20	147.00 ✓
1131	225 sacks	60/40 Pozmix cement	13.18	2965.50 ✓
11188	1550#	8% gel	.22	341.00 ✓
1107A	225#	1# phenaseal/sk	1.35	303.75 ✓
1126A	125 sacks	thickset cement	20.16	2520.00 ✓
1110A	625#	5# Kol-seal/sk	.46	287.50 ✓
1107A	125#	1# phenaseal/sk	1.35	168.75 ✓
5407A	16.55	tax mileage bulk tires	1.41	816.74 ✓
4154	1	5 1/2" latch down plug	266.75	266.75 ✓
4104	2	5 1/2" cement baskets	240.00	480.00 ✓
4130	5	5 1/2" x 7 7/8" centralizers	50.50	252.50 ✓
4203	1	5 1/2" Guide Shoe	168.00	168.00 ✓
42288	1	5 1/2" AFV insert	180.75	180.75 ✓
		subtotal		9983.24 ✓
		SALES TAX 7.15%		567.31 ✓
		ESTIMATED TOTAL		10,550.55 ✓

Flavin 3737 Russell May 261513 DATE 7.15%
 AUTHORIZATION witnessed by Rob Wolf TITLE Owner ESTIMATED TOTAL 10,550.55

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form.

