

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 7612

Date	11-29-13	Sec.	21	Twp.	14	Range	16	County	Ellis	State	KS	On Location	6:30pm	Finish	8:30pm
Lease	Dreelings - D							Well No.	9	Owner	1 1/2 W S into				
Contractor	Stouthwind							1	To Quality Oilwell Cementing, Inc. You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.						
Type Job	Surface							T.D. 225							
Hole Size	12 1/4							Csg. 8 5/8							
Tbg. Size								Depth							
Tool								Depth							
Cement Left in Csg.	20 FT							Shoe Joint	20 FT						
Meas Line								Displace	13 BBL						
EQUIPMENT										Common	150				
Pumptrk	15	No.	Cementer		Helper		Matt								
Bulktrk	9	No.	Driver		Driver		Nacht								
Bulktrk	pu	No.	Driver		Driver		Dive								
JOB SERVICES & REMARKS										Hulls					
Remarks:											Salt				
Rat Hole											Flowseal				
Mouse Hole											Kol-Seal				
Centralizers											Mud CLR 48				
Baskets											CFL-117 or CD110 CAF 38				
D/V or Port Collar											Sand				
Cement did										Handling 158					
Circulate										Mileage					
										FLOAT EQUIPMENT					
										Guide Shoe					
										Centralizer					
										Baskets					
										AFU Inserts					
										Float Shoe					
										Latch Down					
										Pumptrk Charge Surface					
										Mileage 16					
										Tax					
										Discount					
										Total Charge					
Signature										[Signature]					

JOB LOG

SWIFT Services, Inc.

DATE 12-7-13 PAGE NO.

CUSTOMER TOI WELL NO. 9 LEASE Dredging JOB TYPE 5 1/2 Two Stage TICKET NO. 25248

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	0330							on location
								TD 3537 55 42
								TP 3530 Insect 3488
								DV TO: 59 987
								Centrifuges 1, 3, 5, 8, 10, 12, 13, 19, 21, 58
								Baskets 2, 14, 59, 72
	0415							Start P/B
	0610							Drop Ball Break Circulation Refract
	0730	5	12				300	Start Mud Flush
		5	20				300	Start KCL
		5	55				200	Start Cement 225 lbs @ A-2
	0730							Drop Plug Wash out Pump Lines
	0753	6.5						Start Displacement
		6.5	65					Start KCL
	0810	6.5	85				850 / 1500	Land Plug Release Dry
	0815							Drop open Plug
	0820		7/4					Plug AH 30, AH 15
	0835							open DV
	0836		61					Start SMD 100 sks @ 11.2 20 sks @ 13.5
			6					
	0900							Drop Plug Wash out Pump Lines
			10					Circulate cement 30 sks @ P.T
								Close DV
	0910		24				300 / 1500	Land Plug Release Dry
								Wash up back of
	1000							Job complete Thank You Josh, Brian, Jason