

PostRock
Energy Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

TICKET NUMBER **8106**
FIELD TICKET REF # _____
FOREMAN Nathan Gahman
AFE D13154
SSI _____
API 15-133-27698-00-00


**TREATMENT REPORT
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER			SECTION	TOWNSHIP	RANGE	COUNTY
7-26-13	Paff, Jerald L. 2-3			2	305	17E	Neosho
FOREMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Nathan Gahman	7:00	1:00		905575		6	<i>Nathan Gahman</i>
Mike Clines	7:00	12:00		902490	932900	5	<i>Mike Clines</i>

JOB TYPE Long String HOLE SIZE 7 7/8 HOLE DEPTH 1057 CASING SIZE & WEIGHT 5 1/2, 14#
 CASING DEPTH 1051.10 DRILL PIPE _____ TUBING _____ OTHER Gus Jones rig
 SLURRY WEIGHT 13.5 SLURRY VOL _____ WATER gal/sk _____ CEMENT LEFT IN CASING 0
 DISPLACEMENT 25.6 DISPLACEMENT PSI 500 MIX PSI _____ RATE 4.0

REMARKS: On location at 8:00. Ready to run casing at 8:30. Washed in final 15'. Ready to cement at 10:00. See COWS ticket for cement job details. Good circulation at all times. Good cement return to pit. Trace oil show. No top off needed.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICE OR PRODUCT	TOTAL AMOUNT
905575	1	Foreman Pickup	
		Cement Pump Truck	
		Bulk Truck	
		Transport Truck	
		Transport Trailer	
		80 Vac	
902490	1	Casing Truck	
932900	1	Casing Trailer	
	1051.10'	Casing	
	6	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	-	Frac Baffles	
		Portland Cement	
		CSA-122 Sodium Silicate	
		CGL-115 Cement Fluid Loss	
	6 sks	Premium Gel	
		Cal Chloride	
		City Water	
		Chemthix-P Thixotropic	
		KOL Seal	
	1 sk	Cotton Seed Hulls	



149 RD 25 – Elk City, KS 67344
 (620) 332-7637 – Gus' Cell
 (620) 642-6315 - Office

Job Sheet

AFK D13154

Date: 7-26-13	Start Time:	Finish Time:	Total Time: 6 Hr min
---------------	-------------	--------------	----------------------

Company: Post Rock

Lease: Paff

Well #: 2-3

<input checked="" type="checkbox"/> New Well	<input checked="" type="checkbox"/> Kansas	County Name:	<input type="checkbox"/> Rig 1	<input checked="" type="checkbox"/> Rig 3
<input type="checkbox"/> Old Well	<input type="checkbox"/> Oklahoma	McGee	<input type="checkbox"/> Rig 2	<input type="checkbox"/> Gus

Work Performed

<input checked="" type="checkbox"/> Ran casing 5 1/2	<input checked="" type="checkbox"/> Casing tong x 1	<input type="checkbox"/> Pump truck
<input type="checkbox"/> Pulled rods out	<input type="checkbox"/> Pump change	<input type="checkbox"/> Delivery truck
<input type="checkbox"/> Ran rods in	<input type="checkbox"/> Fishing job/Tool charge	<input type="checkbox"/> Mud Pump
<input type="checkbox"/> Pulled tubing out	<input type="checkbox"/> Replaced tubing joints	<input type="checkbox"/> Power swivel
<input type="checkbox"/> Ran tubing in	<input type="checkbox"/> Tong charge x	
<input type="checkbox"/> Stripping job	<input type="checkbox"/> Swabed	

Job Description: Drive to Lee Rig up Run in
 5 1/2 casing Recip while cementing Land clamp
 Rig down
 Net Co

Parts Used

Supplied by G.J.

<input type="checkbox"/> Swab cups	<input type="checkbox"/> Tubing subs	<input type="checkbox"/> Rod boxes
<input type="checkbox"/> Rod subs	<input type="checkbox"/> Tubing collars	<input type="checkbox"/> Drill bits
<input type="checkbox"/> Other		

Paff, Jarold L. 2-3

Pipe #	Joint Length	Running Total - NO threads	Baffle Location	PostRock Energy- Casing Tally Sheet
1	44.55	44.3		Date: 7/26/13
2	44.55	88.6		Well Name & #: Paff 2-3
3	44.53	132.88		Township & Range: 30S-17E
4	44.59	177.22		County/State: Neosho/KS
5	44.6	221.57		AFE#: D13154
6	44.56	265.88		API# 15-133-27698-00-00
7	44.57	310.2		Comments: Projected TD- 1060'
8	44.52	354.47		
9	44.54	398.76		Joints are numbered in Yellow Avoid Collars 937-963 Subs are in orange Added these subs for flexibility to adjust to actual TD Trailer# Actual TD - 1057 Log Bottom - 1054.90 Casing Tally - 1051.10 No Baffles Centralizers per SOP
10	44.5	443.01		
11	44.56	487.32		
12	44.16	531.23		
13	44.53	578.51		
14	44.55	619.81		
15	44.55	664.11		
16	44.56	708.42		
17	44.57	752.74		
18	44.57	797.06		
19	44.57	841.38		
20	44.54	885.67		
21	44.57	929.99		
22	44.56	974.3		
23	44.57	1018.62		
24	44.54	1062.91		
25	18.2	1036.32		
26	15.03	1051.1		
27	10.39	1061.24		
28	7.94	1068.93		
29	5.01	1073.69		
30				
31				
32				
33				
34				
35				
36				
37				
38				
39				
40				

PostRock Energy Corp.