

Skyy Drilling, L.L.C.
Park Place – Becker Building
11551 Ash Street, Suite # 205
Leawood, Kansas 66211
Office (913) 499-8373
Fax (913) 766-1310

December 6, 2013

Company: Haas Petroleum, LLC
11551 Ash Street, # 205
Leawood, Kansas 66211

Lease: Spencer – Well # 8 HP
County: Woodson
Spot: SE SE SE SE Sec 26, Twp 23, R 14 E
API: 15-207-28745-00-00
TD: 1710'

Total Footage 1710'
Total Rig Time 25 Hours
25 Sacks Cement
Total Dozer Work 6 Hours



CONSOLIDATED
Oil Well Services, LLC

265124

TICKET NUMBER 45252
LOCATION Eureka
FOREMAN Stewart

PO Box 884, Chanute, KS 66720
620-431-9210 or 800-467-8676

FIELD TICKET & TREATMENT REPORT

CEMENT APT 15-207-28745

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
12-2-13	3431	Spencer #8-HP	26	235	14E	Woodson
CUSTOMER <u>Haas Petroleum</u>			TRUCK #	DRIVER	TRUCK #	DRIVER
MAILING ADDRESS <u>11551 Ash St Ste. 205</u>			<u>485</u>	<u>Alan</u>		
CITY <u>Leawood</u>		STATE <u>KS</u>	ZIP CODE <u>66211</u>	<u>515</u>	<u>Calby</u>	
				<u>611</u>	<u>Joey</u>	
				<u>637</u>	<u>Jason</u>	

JOB TYPE 4 1/2 HOLE SIZE 6 3/4 HOLE DEPTH 1710 CASING SIZE & WEIGHT 4 1/2 9.5
 CASING DEPTH 1712' DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT _____ SLURRY VOL _____ WATER gal/sk _____ CEMENT LEFT in CASING _____
 DISPLACEMENT 28' 5bbls DISPLACEMENT PSI/1000 _____ MIX-PSI Bump Plug 1400 RATE _____

REMARKS: Safety Meeting: Rig up to 4 1/2 casing. Break circulation w/ 5 bbls Fresh water. Mix 140 sks 60/40 Pozmix cement w/ 8% Gel & 1# Phenoseal per sk. Tail in with 60 sks Thickset cement w/ 5# Kal-seal 5# per sk. Washout pump & lines. Shutdown Release Plug Displace w/ 28 bbls Fresh water. Final pumping pressure 2000#. Bump plug 1400# wait 2 min Release pressure. Plug held. Good cement Return to surface. 4 bbls to PID. Job complete Rig down.

Thank You

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	1085.00	1085.00
5406	45	MILEAGE	4.20	189.00
1131	140 sks	60/40 Pozmix Cement	13.18	1845.20
1118B	965#	Gel 8%	.22	212.30
1107A	140#	Phenoseal 1# per sk	1.35	189.00
1126A	60 sks	Thickset Cement	20.16	1209.60
1110A	300#	Kal-seal 5# per sk	.46	138.00
5407	9.32 Ton	Ton mileage bulk Truck 515-611#	MYC X2	736.00
5502C	4 hrs	80 bbl Vacuum Truck	90.00	360.00
1123	3000 gallons	CITY water	17.30/1000	51.90
4404	1	4 1/2 Rubber Plug	47.25	47.25
			Sub Total	6063.25
			SALES TAX	264.07
			ESTIMATED TOTAL	6327.32

Ravin 3737

AUTHORIZATION Ben Hamell TITLE Tool Pusher DATE _____

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form