

FED ID # 48-1214033  
Shop # (620) 437-2661  
Cellular # (620) 437-7582  
Office # (316) 303-9515  
Office Fax # (316) 263-0432

MC ID# 165290

Shop Address: 3613A Y Road  
Madison, KS 66860

Customer:  
SHARMAR OIL & GAS CO INC  
PO BOX 9  
1116 E MAIN  
MARION, KS 66861-0009

**Hurricane Services, Inc.**  
**Cementing & Circulating Division**  
250 N. Water, Suite 200  
Wichita, KS 67202

Invoice Date: 4/22/2014  
Invoice #: 0013091  
Lease Name: LIPS  
Well #: 3-32  
County: CHASE

Date/Description	HRS/QTY	Rate	Total
See ticket 100389 of BB	1.000	650.000	650.00
Cement Pozmix 60/40	49.000	12.000	588.00 T
Gel 4%	168.000	0.300	50.40 T
Bulk truck #202	1.000	150.000	150.00
Fuel surcharge	1.000	71.920	71.92 T

Net Invoice 1,510.32  
Sales Tax: (6.15%) 43.68  
**Total 1,554.00**

All invoices are due upon receipt. Interest at the rate of 1 1/2% per month may be charged on all invoices not paid within 30 days from date of invoice.

**WE APPRECIATE YOUR BUSINESS!**

Hurricane Services, Inc.  
 3613 A Y Road  
 Madison, KS 66860  
 Office # 620-437-2661  
 Brad Cell # 620-437-6765



Ticket Number 100389  
 Location Madison  
 Foreman Brad Butler

**Cement Service ticket**

Date	Customer #	Well Name & Number	Sec./Township/Range	County
4-22-14		Lips # 3.32	32-18s-7E	Chase
Customer		Mailing Address	City	State Zip
Shawmar Oil & Gas CO.		P.O. Box 9 1116 E. Main	Marion	Ks. 66861-0009

Job Type:	Truck #	Driver
Plug To Abandon	201	Jerry
Hole Size:	202	Bryan
Casing Size: 4 1/2"		
Displacement:		
Hole Depth:		
Casing Weight:		
Displacement PSI:		
Bridge Plug:		
Tubing:		
Cement Left in Casing:		
Packer:		
PBTD:		

Quantity Or Units	Description of Services or Product	Pump charge	
	Mileage Truck in field	\$3.25/Mile	650.00
			n/c
49 SACKS	60/40 Pozmix cement	12.00	588.00
168 lbs	Gel 42	.30	50.40
2.2 Tons	Bulk Truck / minimum charge - 2 <sup>nd</sup> Job of Two		150.00
	Plugs		
		Subtotal	1,438.40
		7.152 Sales Tax	45.65
		Estimated Total	1,484.05

Remarks: Rig up to Tubing set at 400', Break circulation, mixed cement till good cement returns.  
 Shut down - Pull Tubing out of well. Fill casing back up with cement, Rig up to 4 1/2" casing.  
 Squeeze cement into well.  
 Used 49 sbs cement - solid plug 400' to surface

"Thank You"

Witnessed by Bob  
 Customer Signature