

# GLOBAL CEMENTING, L.L.C.

1311

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT: Russell, KS

DATE <u>4-30-14</u>	SEC. <u>10</u>	TWP. <u>10</u>	RANGE <u>17</u>	CALLED OUT	ON LOCATION	JOB START <u>7:30pm</u>	JOB FINISH <u>8:00pm</u>
LEASE <u>Separate</u>	WELL #. <u>1</u>	LOCATION			COUNTY <u>Hookus</u>	STATE <u>KS</u>	
OLD OR <input checked="" type="radio"/> NEW (CIRCLE ONE)							

CONTRACTOR Southwind

TYPE OF JOB Surface

HOLE SIZE 12 1/4 T.D.

CASING SIZE 8 5/8 DEPTH 224

TUBING SIZE DEPTH 223.11

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG. 2057

PERFS

DISPLACEMENT 12 3/4 bbl

EQUIPMENT

PUMP TRUCK CEMENTER Heath

# P1 HELPER Cody - Brad

BULK TRUCK

# B3 DRIVER Eric

BULK TRUCK

# DRIVER

OWNER

CEMENT AMOUNT ORDERED 150sr com 3% (C 2% gel)

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

REMARKS:

Ran 5 hrs of 8 5/8 casing and landing + est circulation

Hook up and mix 150sr and d. sp 12 3/4 bbl of H2O - shut in @ 150ps.

Cement did circulate !!

CHARGE TO: TPI

STREET

CITY STATE ZIP

Global Cementing, L.L.C.,  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE [Signature]

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE 28 @

MANIFOLD @

TOTAL

PLUG & FLOAT EQUIPMENT

@

@

@

@

TOTAL

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS

JOB LOG

SWIFT Services, Inc.

DATE 5-2-14 PAGE NO.

CUSTOMER TOI WELL NO. 1 LEASE Stephanie JOB TYPE 5 1/2 Two Stage TICKET NO. 25539

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	0620							on location TO 3646 SS 42 TP 3635 Insert 3593 DV up 56 1251" 5 1/2 x 14" Centralizers 1, 3, 9, 7, 9, 11, 12, 55 Baskets 3, 56
	0645							Start Pipe
	0620							Drop Ball circulate Rotate
	0720	5	12				300	Start Mud Flush
		5	20				300	Start KCL Flush
		5	36				200	Start Cement 150 sks EA-2
	0745							Drop Plug wash out Pump + lines
	0749	6.5						Start Displacement
		6.5	67.6					Start KCL Flush
	0800	6.5	826				<del>700</del> 1500	Land Plug Hold Release Dry
	0805							Drop open Plug
	0815		7/4					Plug RH 30sks, MH 15sks
	0825						1300	Open DV
	0826	5	75					Start Cement 135 sks @ 11.2#/gal 20 sks @ 14#/gal
		5	6					
	0843							Drop Closing Plug Wash out Pump + lines
	0845	4						Start Displacement
		4	17				400	circulate Cement 25 sks 10 P.A
	0855	4	30.5				<del>400</del> 1500	Land Plug Hold Release Dry Wash up Back up
	0930							Sub Complete

Thank You Josh, Brian, Rob