

Operator License #	35069	API #	15-121-30407-00-00
Operator	Kansas City Oil, LLC	Lease Name	KU
Address	9525 Lime Stone Road	Well #	1
City	Parkville, MO 64152		
Contractor	JTC Oil, Inc.	Spud Date	6/3/2014
Contractor License #	32834	Cement Date	
T.D.	420	Location	Sec 23 T 18 R 22
T.D. of pipe	411		165 feet from S line
Surface pipe size	7"		765 feet from W line
Surface pipe depth	20'	County	Miami
Well Type	Production		

Driller's Log

Thickness	Strata	From	To	
9	dirt	0	9	
19	lime	9	28	
26	shale	28	54	
7	lime	54	61	
40	shale	61	101	
11	lime	101	112	
10	shale	112	122	
28	lime	122	150	
6	black shale	150	156	
28	lime	156	184	
3	shale	184	187	
5	lime	187	192	
2	shale	192	194	
8	lime	194	202	
6	shale mix	202	208	
133	shale	208	341	
1	top	341	342	ok
2	top	342	344	ok
2	top	344	346	ok
2	top	346	348	tiny
2	top	348	350	ok
2	ok	350	352	
2	good	352	354	
2	good	354	356	
4	good	356	360	
28	lime	360	388	
32	shale	388	420	

Hurricane Services, Inc.  
 3613 A Y Road  
 Madison, KS 66860  
 Office # 620-437-2661  
 Brad Cell # 620-437-6765



Ticket Number 100460  
 Location \_\_\_\_\_  
 Foreman Dwayne / Joe

Cement Service ticket

Date	Customer #	Well Name & Number	Sec./Township/Range	County
6/4/14		Kca Lease # 1	23-18-22	Miami
Customer		Mailing Address	City	State Zip
Kansas City Oil		9525 Limestone Rd	Parkeville	MO 64152

Job Type:

Long string	casing TD 410 ft	Truck #	Driver
Hole Size: 6"	Casing Size: 2 1/2"	230	Tom / Alex
Hole Depth: 720'	Casing Weight:	242	amos / Danny
Bridge Plug:	Tubing:	110	Scott
Packer:	PBTD:	111	Tyler
		25	Dwayne

Quantity Or Units	Description of Services or Product	Pump charge	
2.3	Mileage Cement Pump 230	\$3.25/Mile	N/C
2.3	Forman Pickup 25	1.5 mi	N/C
65 Sacks	60-40 P2 mix	12.00 sk	780.00
112 Lbs	Prem Gel 2%	.30 lb	33.60
100 Lbs	Prem Gel Flush	.30 lb	30.00
16.25 Lbs	Cello Flake	2.15 lb	34.94
4600 Gal	Water	1.34 gal	52.00
2 hr	Water TRUCK 110	84.00 hr	168.00
2 hr	Water TRUCK 111	84.00 hr	168.00
2.8 Tons	Bulk Truck Bulk Delivery 242	\$1.15/Mile	N/C
	All ready on location		
1	Plugs 2 1/2 Rubber Plug	25.00	25.00
	Subtotal		1966.54
	Sales Tax		82.05
	Estimated Total		2048.59

Remarks: Hooked onto casing and Established circulation Pump 5 BBl gel Flush Followed by 15 BBl Pad and start cement Pump 65 Sacks. stop and Flush Pump then pump wiper Plug to Bottom and shut IW 800 PSI