

R J Enterprises
22082 NE Neosho Rd
Garnett, KS 66032

Kent # 33

Start 8-4-14

Finish 8-5-14

3	soil	3
3	clay	6
3	shale	9
25	lime	34
79	shale	113
8	lime	121
6	shale	127
53	lime	180
4	shale	184
18	lime	202
5	shale	207
19	lime	226
170	shale	396
15	lime	411
55	shale	466
31	lime	497
27	shale	524
7	lime	531
17	shale	548
6	lime	554
12	shale	566
4	lime	570
10	shale	580
10	sandy shale	590
23	shale	613

set 20' 7"

Dry Hole Plugged 8-5-2014

Ran 1" to 600' Pumped in 12 sxs

Pulled up to 450' pumped in 12 sxs

Pulled up to 250' pumped in 24 sxs

Brought cement to surface

48 sxs total

good show

T.D. Dry hole