

R J Enterprises
22082 NE Neosho Rd
Garnett, KS 66032

Kent #36

Start 7-28-14

Finish 7-29-14

3	soil	3
6	clay	9
3	shale	12
24	lime	36
76	shale	112
6	lime	118
6	shale	124
52	lime	176
10	shale	186
25	lime	211
5	shale	216
17	lime	233
173	shale	406
15	lime	421
54	shale	475
31	lime	506
26	shale	532
9	lime	541
17	shale	558
8	lime	566
10	shale	576
7	lime	583
18	shale	601
20	sandy shale	621
4	shale	625

T.D. Dry hole

set 20' 7"

Plugged 7-29-2014

Dry hole

ran 1" to 625 pumped in 12 sxs

pulled up to 425' pumped in 12 sxs

pulled up to 250' pumped in 24 sxs

brought cement to surface