

# GLOBAL CEMENTING, L.L.C.

1411

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT: Russell KS

DATE <u>8-7-14</u>	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH <u>11:00 AM</u>
LEASE <u>Tecoma</u>	WELL #. <u>1</u>	LOCATION			COUNTY <u>Ellis</u>	STATE <u>KS</u>	
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR Southwind Rig #1  
 TYPE OF JOB Surface  
 HOLE SIZE 12 3/4 T.D. 226  
 CASING SIZE 8 3/4 DEPTH  
 TUBING SIZE DEPTH  
 DRILL PIPE DEPTH  
 TOOL DEPTH  
 PRES. MAX MINIMUM  
 MEAS. LINE SHOE JOINT  
 CEMENT LEFT IN CSG.  
 PERFS  
 DISPLACEMENT

OWNER  
 CEMENT AMOUNT ORDERED 150sks Cem 3 1/2 cc 2 1/2 gal  
 COMMON @  
 POZMIX @  
 GEL @  
 CHLORIDE @  
 ASC @  
 HANDLING @  
 MILEAGE @  
 TOTAL

EQUIPMENT  
 PUMP TRUCK CEMENTER Carly  
 # 11 HELPER Brad  
 BULK TRUCK DRIVER Erick  
 # BU  
 BULK TRUCK DRIVER

REMARKS:  
Run 5 Joints 8 3/4 casing + Landing Joint  
Esc Circulation Holed up pumped 150sks  
circulated cement Displaced 12.5 bbls H2O  
Shut in at 200psi

CHARGE TO: TPI Inc  
 STREET  
 CITY STATE ZIP

Global Cementing, L.L.C.,  
 You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Larry Beaman  
 SIGNATURE [Signature]

SERVICE  
 DEPTH OF JOB  
 PUMP TRUCK CHARGE  
 EXTRA FOOTAGE @  
 MILEAGE @  
 MANIFOLD @  
 TOTAL

PLUG & FLOAT EQUIPMENT  
 @  
 @  
 @  
 @  
 @  
 TOTAL

SALES TAX (If Any)  
 TOTAL CHARGES  
 DISCOUNT IF PAID IN 30 DAYS

JOB LOG

SWIFT Services, Inc.

DATE: 4 Aug 14 PAGE NO.

CUSTOMER: TDI WELL NO. LEASE: GEROME #1 JOB TYPE: 5 1/2 LONGSTRING TICKET NO. 27804

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	0700							ON LOCATION
	0900							START PIPE 5 1/2 - 14# RTD @ 3725 SHAFT - 42.00 CENTRALIZERS 1, 3, 5, 7, 9, 11, 12, 14, 16, 58 BASKETS 2, 6, 17, 59 DV TOOL # 59 @ 1190
	1027							DROP BALL - CIRCULATE
	1125	6	12			300		Pump 500 gal mud FLUSH
		6	20			300		Pump 20 Bbl KCL SPACER
	1129	4	36					MIX 150 sx STANDARD EA-2
	1143							WASH OUT Pump & LINES.
	1146	6						START DISPLACING PLUG
	1202	Ø	90			1500		PLUG DOWN LATCH PLUG IN
	1203							RELEASE PSI - DRY
	1204							DROP DV OPENING TOOL
	1205		7.5					PLUG RA-30 sx MH-20 sx
	1214					1200		OPEN DV TOOL
	1214	6	20			200		Pump 20 Bbl KCL SPACER
	1217	4	83					MIX 150 sx SMD
	1244							WASH OUT Pump & LINES.
	1247	6						START DISPLACING DV CLOSING PLUG
	1252	Ø	29			1500		PLUG DOWN - CLOSE DV TOOL
								CIRCULATE 35 sx TO PIT
								RELEASE PSI - DRY
	1255							WASH TRUCK
	1330							JOB COMPLETE
								THANKS # 115
								JASON DOUG ROIS