



DIAMOND TESTING
P.O. Box 157
HOISINGTON, KANSAS 67544
(800) 542-7313
DRILL-STEM TEST TICKET
FILE: MNGUTRSTA1-30DST1

TIME ON: 1455
TIME OFF: 2230

Company TRANS PACIFIC OIL CORPORATION Lease & Well No. MONGEAU TRUST 'A' #1-30
Contractor SHIELDS RIG 2 Charge to TRANS PACIFIC OIL CORPORATION
Elevation 2042 GL Formation LOWER TOPEKA Effective Pay _____ Ft. Ticket No. M678
Date 7/23/2014 Sec. 30 Twp. _____ 6 S Range _____ 18 W County ROOKS State KANSAS
Test Approved By ALEX CHAPIN Diamond Representative MIKE COCHRAN

Formation Test No. 1 Interval Tested from 3117 ft. to 3211 ft. Total Depth 3211 ft.
Packer Depth 3112 ft. Size 6 3/4 in. Packer depth NA ft. Size 6 3/4 in.
Packer Depth 3117 ft. Size 6 3/4 in. Packer depth NA ft. Size 6 3/4 in.

Depth of Selective Zone Set _____
Top Recorder Depth (Inside) 3106 ft. Recorder Number 0063 Cap. 6,000 P.S.I.
Bottom Recorder Depth (Outside) 3119 ft. Recorder Number E1150 Cap. 5,000 P.S.I.
Below Straddle Recorder Depth _____ ft. Recorder Number _____ Cap. _____ P.S.I.

Mud Type CHEM Viscosity 50 Drill Collar Length 0 ft. I.D. 2 1/4 in.
Weight 9.1 Water Loss 7.2 cc. Weight Pipe Length 466 ft. I.D. 2 7/8 in.
Chlorides 1,000 P.P.M. Drill Pipe Length 2626 ft. I.D. 3 1/2 in.
Jars: Make STERLING Serial Number NA Test Tool Length 25 ft. Tool Size 3 1/2-IF in.
Did Well Flow? NO Reversed Out NO Anchor Length 94 ft. Size 4 1/2-FH in.
Main Hole Size 7 7/8 Tool Joint Size 4 1/2 XH in. (63'DP) Surface Choke Size 1 in. Bottom Choke Size 5/8 in.

Blow: 1st Open: WSB, INCREASE TO 7/8" (NO BB)
2nd Open: VWSB, INCREASE TO 1" (NO BB)

Recovered 42 ft. of VSOSDM 100% MUD W/ A FEW SPECKS OF OIL
Recovered 42 ft. of TOTAL FLUID
Recovered _____ ft. of _____
Recovered _____ ft. of _____

Recovered _____ ft. of _____	Price Job
Recovered _____ ft. of _____	Other Charges
Remarks: _____	Insurance
TOOL SAMPLE: 1% OIL, 99% MUD W/ A VERY SLIGHT ODOR	Total

Time Set Packer(s) 4:15 P.M. ^{A.M.} P.M. Time Started Off Bottom 8:30 P.M. ^{A.M.} P.M. Maximum Temperature 100°F

Initial Hydrostatic Pressure..... (A) 1487 P.S.I.
Initial Flow Period..... Minutes 30 (B) 9 P.S.I. to (C) 17 P.S.I.
Initial Closed In Period..... Minutes 75 (D) 1092 P.S.I.
Final Flow Period..... Minutes 60 (E) 18 P.S.I. to (F) 30 P.S.I.
Final Closed In Period..... Minutes 90 (G) 1074 P.S.I.
Final Hydrostatic Pressure..... (H) 1476 P.S.I.

Diamond Testing shall not be liable for damages of any kind to the property or personnel of the one for whom a test is made or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statement or opinion concerning the result of any test. Tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.

DIAMOND TESTING

Pressure Survey Report

General Information

Company Name	TRANS PACIFIC OIL CORPORATION	Job Number	M678
Well Name	MONGEAU TRUST 'A' #1-30	Representative	MIKE COCHRAN
Unique Well ID	DST#1 3117-3211 LOWER TOPEKA	Well Operator	TRANS PACIFIC OIL CORPORATION
Surface Location	SEC.30-6S-18W ROOKS CO.KS.	Report Date	2014/07/23
Field	WILDCAT	Prepared By	MIKE COCHRAN
Well Type	Vertical	Qualified By	ALEX CHAPIN
		Test Unit	NO. 3

Test Information

Test Type	CONVENTIONAL		
Formation	DST#1 3117-3211 LOWER TOPEKA		
Test Purpose (AEUB)	Initial Test		
Start Test Date	2014/07/23	Start Test Time	14:55:00
Final Test Date	2014/07/23	Final Test Time	22:30:00
		Well Fluid Type	01 Oil
Gauge Name	0063		
Gauge Serial Number			

Test Results

Remarks **RECOVERED:**

42' VSOSDM 100% MUD W/ A FEW SPECKS OF OIL
45' TOTAL FLUID

TOOL SAMPLE: 1% OIL, 99% MUD W/ A VERY SLIGHT ODOR

MONGEAU TRUST 'A' #1-30

