



**CONSOLIDATED**  
Oil Well Services, LLC

268952

TICKET NUMBER 46367

LOCATION 180

FOREMAN Jeff Shell

PO Box 884, Chanute, KS 66720  
620-431-0210 or 800-467-8676

**FIELD TICKET & TREATMENT REPORT**

**CEMENT** APT # 15-113-21366-00-00

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
6/14/14	3628	Huxman # 17	29	21	1	McPherson

CUSTOMER	TRUCK #	DRIVER	TRUCK #	DRIVER
Hess oil co.	446	Josh G		
MILING ADDRESS	681	Mark G		
P O Box 1009	539	Jeff S		

CITY	STATE	ZIP CODE
McPherson	KS	67460

JOB TYPE <u>Surface B</u>	HOLE SIZE <u>12 1/4</u>	HOLE DEPTH <u>209</u>	CASING SIZE & WEIGHT <u>8 5/8</u>
CASING DEPTH <u>209</u>	DRILL PIPE	TUBING	OTHER
SLURRY WEIGHT <u>15.0</u>	SLURRY VOL. <u>36.33</u>	WATER gal/sk	CEMENT LEFT in CASING <u>20 FT</u>
DISPLACEMENT <u>12.0</u>	DISPLACEMENT PSI <u>250</u>	MIX PSI <u>200</u>	RATE <u>5.2</u>

REMARKS: Safety Meeting, Brake circ. Pumped 1505KS class A cement 3% calcium 2% Gel 1/2 Polyflake displaced cement to surface with 12 bbls freshwater


ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
54015	1	PUMP CHARGE	870.00	870.00
5406	52	MILEAGE	4.20	218.40
5407A	7 ton	Ton Mileage delivery	1.41	513.24
11045	1505KS	class A cement	15.70	2355.00
1102	360lbs	calcium chloride	.78	280.80
1118B	300lbs	Gel	1.22	66.00
1107	75lbs	Polyflake	2.47	185.25
			Subtotal	4488.69
			Minus 30% material Discount	866.11
			Subtotal	3622.58
			SALES TAX	144.50
			ESTIMATED TOTAL	3767.08

Form 3757

AUTHORIZATION Frank Bryant TITLE Driller

DATE

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this for



268976

TICKET NUMBER 46393  
 LOCATION El Dorado  
 FOREMAN Fuzz

PO Box 884, Chanute, KS 66720  
 620-431-9210 or 800-467-8676

**FIELD TICKET & TREATMENT REPORT**  
**CEMENT**

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY																
6-20-14	3628	Huxman #17	29	21S	1W	McPherson																
CUSTOMER			<table border="1"> <thead> <tr> <th>TRUCK #</th> <th>DRIVER</th> <th>TRUCK #</th> <th>DRIVER</th> </tr> </thead> <tbody> <tr> <td>603</td> <td>Jeremy</td> <td></td> <td></td> </tr> <tr> <td>713</td> <td>Dustin</td> <td></td> <td></td> </tr> <tr> <td>692</td> <td>Tracy</td> <td></td> <td></td> </tr> </tbody> </table>				TRUCK #	DRIVER	TRUCK #	DRIVER	603	Jeremy			713	Dustin			692	Tracy		
TRUCK #	DRIVER	TRUCK #	DRIVER																			
603	Jeremy																					
713	Dustin																					
692	Tracy																					
MAILING ADDRESS			Mound ridge 114 E 5th																			
CITY			STATE																			
McPherson			KS																			
ZIP CODE																						

JOB TYPE Production HOLE SIZE 7 7/8 HOLE DEPTH 3485' CASING SIZE & WEIGHT 5 1/2 15.5\*  
 CASING DEPTH 3427' DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
 SLURRY WEIGHT 14.8 SLURRY VOL \_\_\_\_\_ WATER gal/ok \_\_\_\_\_ CEMENT LEFT in CASING 18'  
 DISPLACEMENT 92.2 DISPLACEMENT PSI \_\_\_\_\_ MIX PSI \_\_\_\_\_ RATE \_\_\_\_\_

REMARKS: Safety meeting on Mallard. Float equip Turbolizers 1-2-3-4-5-6-7  
Pickup and circulate. 30 min. Pump S-BBL water 500gal mud flush  
S-BBL water. Mix 200ggs Class A 300gal, 20ggs S+Kolsal  
114# Kolsal wash pump and lines. Drop plug and displace 8 2 1/2 BBL  
hit press 750# land press 1250# float hold.

Thanks Fuzz review

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	1085 <sup>00</sup>	1085 <sup>00</sup>
5406	50	MILEAGE	4 <sup>20</sup>	210 <sup>00</sup>
5407A	9.4 ton	ton mileage delivery	1 <sup>41</sup>	662 <sup>70</sup>
1104S	200ggs	Class A	15 <sup>20</sup>	3140 <sup>00</sup>
1108B	600*	Bentonite	1.22	132 <sup>00</sup>
1102	350*	Calcium Chloride	.78	273 <sup>00</sup>
1110A	1000*	Kolsal	.46	460 <sup>00</sup>
1107	50*	Poly-Slake	2 <sup>47</sup>	123 <sup>50</sup>
11446	500gal	Mud Flush	1 <sup>10</sup>	550 <sup>00</sup>
4159	1	5 1/2 - ATU Float shoe	361 <sup>00</sup>	361 <sup>00</sup>
4454	1	5 1/2 - Latchdown Assy	266 <sup>25</sup>	266 <sup>25</sup>
4136	7	5 1/2 - S-Band Turbolizers	75 <sup>25</sup>	530 <sup>25</sup>
5102C	4 hrs	Water Truck	90 <sup>00</sup> /hr	360 <sup>00</sup>
		subtotal		8154 <sup>20</sup>
		30% disc. cement materials		1238 <sup>52</sup>
		subtotal		6915 <sup>68</sup>
		SALES TAX		328.75
		ESTIMATED TOTAL		12444.40