



SandRidge Energy  
Eve #3306 2-22H  
Harper County, KS.

## 1.0 Executive Summary

Allied Oil & Gas Services would like to thank you, for the award of the provision of cementing products and services on the well Eve #3306 2-22H Casing.

A pre-job meeting was held to discuss job details, review the safety hazards, potential environmental impact and established emergency procedures.

Allied started the job testing lines to 3500 psi. After a successful test we began the job by pumping 30 bbls of preflush spacer. We then mixed and pumped the following cements:

60 Bbls (240 sacks) of 13.6 ppg Lead slurry:  
50:50 Class A:Poz Blend - 1.4 Yield  
2.0% Gel  
0.4% FL-160  
0.1% SA-51

21Bbls (100 sacks) of 15.6 ppg Tail slurry:  
Class A - 1.18 Yield  
0.8% FL-160  
0.2% CD-31

The top plug was then released and displaced with 198 of fresh water. The plug bumped and pressured up to 1500 psi. Pressure was released and floats held.

All real time data is shown on the graph in the attachment section.

Allied Oil & Gas Services remains committed to provide operational excellence and superior product performance. All comments and suggestions are greatly appreciated and help us to continue to provide this level of service.

Again we want to thank you for the opportunity to perform these and your future cementing & acidizing service needs.



SandRidge Energy  
EVE #3306 2-22H  
Harper County, KS.

## 1.0 Executive Summary

Allied Oil & Gas Services would like to thank you, for the award of the provision of cementing products and services on the well Eve #3306 2-22H Surface Casing.

A pre-job meeting was held to discuss job details, review the safety hazards, potential environmental impact and established emergency procedures.

Allied started the job testing lines to 1000 psi. After a successful test we began the job by pumping 10 bbls of preflush spacer. We then mixed and pumped the following cements:

46 Bbls (215 sacks) of 15.6 ppg Lead slurry:  
Class A - 1.20 Yield  
2%cc  
1/4# Floseal

The top plug was then released and displaced with 22.5 of fresh water. The plug bumped and pressured up to 800 psi. Pressure was released and floats held.

All real time data is shown on the graph in the attachment section.

Allied Oil & Gas Services remains committed to provide operational excellence and superior product performance. All comments and suggestions are greatly appreciated and help us to continue to provide this level of service.

Again we want to thank you for the opportunity to perform these and your future cementing & acidizing service needs.