

3613A Y Road  
 Madison, KS 66860  
 Ph: 620-437-2661  
 Fax: 620-437-2881



HURRICANE SERVICES INC

104 Prairie Plaza Parkway  
 Garnett, KS 66032  
 Ph: 785-448-3100  
 Fax: 785-448-3102

FED ID# 48-1214033  
 MC ID# 165290

Remit to: Hurricane Services, Inc.  
 250 N. Water, Suite 200  
 Wichita, KS 67202

Customer:  
 MARTIN OIL PROPERTIES  
 % CHRISTIAN MARTIN  
 6421 AVONDALE DR., STE 212  
 OKLAHOMA CITY, OK 73116-6428

Invoice Date: 10/31/2014  
 Invoice #: 0015364  
 Lease Name: S KEMPNICH  
 Well #: 13 IWU  
 County: ANDERSON

Date/Description	HRS/QTY	Rate	Total
See ticket 100450 of DL	1.000	675.000	675.00
Cement Pozmix 50/50	90.000	11.300	1,017.00 T
Bentonite Gel	151.000	0.300	45.30 T
Gel flush	200.000	0.300	60.00 T
FLO Seal	22.500	2.150	48.38 T
Vac truck #110	1.000	84.000	84.00
Vac truck #111	1.000	84.000	84.00
City water	4,200.000	0.013	54.60
Bulk truck #242	1.000	150.000	150.00
Top rubber plug 2 7/8"	1.000	25.000	25.00 T
10% Discount	1.000	224.330-	224.33-
BID PRICE	0.000	0.000	0.00

Net Invoice	2,018.95
Sales Tax: (7.65%)	91.47
<b>Total</b>	<b>2,110.42</b>

All invoices are due upon receipt. Interest at the rate of 1 1/2% per month may be charged on all invoices not paid within 30 days from date of invoice.

**WE APPRECIATE YOUR BUSINESS!**

Hurricane Services, Inc.  
 3613 A Y Road  
 Madison, KS 66860  
 Office # 620-437-2661  
 Brad Cell # 620-437-6765



Ticket Number 100450  
 Location \_\_\_\_\_  
 Foreman Dwayne Lowe

**Cement Service ticket**

Date	Customer #	Well Name & Number	Sec./Township/Range	County
10/31/14		S. Kempnick 13 I W 4	22/20/20	Anderson
Customer		Mailing Address	City	State Zip
Martin Oil Prop				

Job Type:

Job Type:			Truck #	Driver
Long string			231	Alex
Hole Size: 5 5/8	Casing Size: 6.50'	Displacement: 3.77	242	TROY
Hole Depth: 655'	Casing Weight:	Displacement PSI:	110	JEFF
Bridge Plug:	Tubing:	Cement Left in Casing:	111	TYLER
Packer:	PBTD:		25	Dwayne

Quantity Or Units	Description of Services or Product	Pump charge	
3 mi.	Mileage Cement Pump	\$3.25/Mile	NC
3 mi.	Farman Pull		NC
90 SK	50/50 Poz mix	11.30/100	1017.00
151 Lb	Prem. gel 2%	.30 LB	45.30
200 Lb	Prem Gel Flush	.30 LB	60.00
22.5 Lb	Flo Seal	2.15	48.37
1 hr	Water TRUCK	84.00	84.00
1 hr	Water TRUCK	84.00	84.00
4200 Gal	City Water	1.3 gal	54.90
3.78 Tons	Bulk Truck Min Delivery	\$1.15/Mile	150.00
1	Plugs 2 7/8 Rubber Plug	25.00	25.00
		Subtotal	
	10% DC	Sales Tax	
		Estimated Total	

Remarks: Hook onto casing and Establish circulation Pump  
 10 BBL Gel Flush Followed By 15 BBL Red and Start  
 Cement Pump 90 Sacks Stop and Flush Pump Then  
 Pump Wiper Plug to Bottom and Set Float Shoe  
 { 3 BBL cement Return to Pit } Bid Price