

810 E 7TH
 PO Box 92
 EUREKA, KS 67045
 (620) 583-5561



Cement or Acid Field Report
 Ticket No. **1718**
 Foreman Kevin McCoy
 Camp EUREKA

Date	Cust. ID #	Lease & Well Number	Section	Township	Range	County	State
9-13-14	1053	PFHREM #3A	18	31S	10E	ELK	Ks
Customer C & E OIL			Safety Meeting KM AM SM ES	Unit #	Driver	Unit #	Driver
Mailing Address 422 ELM				104	Alan M		
City Moline				114	Ed S.		
State KS				113	Steve M.		
Zip Code 67353							

Job Type <u>Longstring</u>	Hole Depth <u>2673' KD</u>	Slurry Vol. <u>49 BBL STAGE #1 83 BBL STAGE #2</u>	Tubing _____
Casing Depth <u>2619' G.L.</u>	Hole Size <u>7 7/8</u>	Slurry Wt. <u>12.8 - 13.7</u>	Drill Pipe _____
Casing Size & Wt. <u>5 1/2 17 #</u>	Cement Left in Casing <u>0'</u>	Water Gal/SK _____	Other _____
Displacement <u>38.9 STAGE 2</u>	Displacement PSI _____	Bump Plug to _____	BPM _____

Remarks: Safety Meeting: 5 1/2 Casing Set @ 2619'. DV Tool Set @ 1648' Below G.L. Rig up to 5 1/2 Casing. Set Basket Shoe @ 750 PSI. Pump 15 BBL Fresh water. Mixed 150 SKS THICK Set Cement w/ 5" Kol-Seal /sk, 1" PhenoSeal /sk @ 13.7 #/gal = 83 BBL Slurry. Wash out Pump & Lines. Shut down. Release Plug. Displace Flex Plug to Seat w/ 62.5 BBL water. FINAL Pumping Pressure 750 PSI. Bump Plug to 1200 PSI. Release Pressure. Drop Trip Bomb. Wait 6 mins. open DV Tool @ 1300 PSI. Circulate 8 BBL Cement Slurry to Pit w/ mud Pump. Circulate for 1 1/2 Hrs. Stage #1 Complete. Stage #2 Pump 10 BBL water. Mixed 275 SKS 60/40 Pozmix Cement w/ 6% Gel, 2" PhenoSeal /sk @ 12.8 #/gal = 83 BBL Slurry. Wash out Pump & Lines. Shut down. Release Closing Plug. Displace Plug to Seat w/ 38.9 BBL water. FINAL Pumping Pressure 700 PSI. Close DV Tool @ 1300 PSI. Bump Plug to 1800 PSI. Release Pressure. No Flow Back. Tool Closed. Job Complete

Centralizers on #1, 3, 5, 7, 23 Baskets on top of #10, 23. DV Tool Top of #24

Code	Qty or Units	Description of Product or Services	Unit Price	Total
C 102	1	Pump Charge Stage #1	1050.00	1050.00
C 107	35	Mileage	3.95	138.25
C 102	1	Pump Charge Stage #2	1050.00	1050.00
C 201	150 SKS	THICK Set Cement	19.50	2925.00
C 207	750 #	Kol-Seal 5" /sk	.45 #	337.50
C 208	150 #	PhenoSeal 1" /sk	1.25 #	187.50
C 203	275 SKS	60/40 Pozmix Cement	12.75	3506.25
C 206	1420 #	Gel 6%	.20 #	284.00
C 208	550 #	PhenoSeal 2" /sk	1.25 #	687.50
C 108	20.07 TONS	Ton Mileage 35 miles	1.35	948.31
C 161	1	5 1/2 Type B BASKET Shoe	1290.00	1290.00
C 161	1	5 1/2 FLOAT COLLAR Body only	225.00	225.00
C 176	1	5 1/2 DV TOOL (STAGE COLLAR) w/ Plugs	3325.00	3325.00
C 604	2	5 1/2 Cement BASKET	225.00	450.00
C 504	5	5 1/2 CENTRALIZERS	48.00	240.00
C 190	1	THREAD LOCK KIT	30.00	30.00
THANK YOU			Sub TOTAL	16,674.31
			7.15% Sales Tax	964.37
Authorization <u>Witnessed By Ed</u> Title _____			Total	17,638.68

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.

