

810 E 7TH
 PO Box 92
 EUREKA, KS 67045
 (620) 583-5561



Cement or Acid Field Report
 Ticket No. 1957
 Foreman Ron Lefford
 Camp Eureka KS

Date	Cust. ID #	Lease & Well Number	Section	Township	Range	County	State
11-12-14	1048	Cofaru Ranch #3	22	26S	8E	Greenwood	KS
Customer			Unit #	Driver	Unit #	Driver	
Sonoma Resources LLC			105	Dave G.			
Mailing Address			118	Scott W.			
P.O. Box 384							
City	State	Zip Code					
Eldorado	KS	67042					

Job Type L/S Hole Depth 3100 Slurry Vol. 21 Bbl Tubing _____
 Casing Depth 2942.5 G.L. Hole Size 2 7/8" Slurry Wt. 13.8⁺ Drill Pipe _____
 Casing Size & Wt. 5 1/2" 14^W Cement Left in Casing 0' Water Gal/SK 7.0 Other _____
 Displacement 72.1 Displacement PSI 500 Bump Plug to 1000 BPM _____

Remarks: Safety meeting - Rig up to 5 1/2" casing. Set packer shoe @ 1350 PSI. Pump 10 Bbl fresh water ahead. Mixed 100 sacks 60/40 Perm mix cement w/ 270 gal 270 ccsl 2 + 2" phensol/15K @ 13.8⁺ gal washout pump + loss, release plug. Displace w/ 72.1 Bbl fresh water. Final pump pressure 500 PSI. Bump plug to 1000 PSI. release pressure, float + plug held. Good circulation @ all times. Job complete. Rig down.

Cont: 1, 3, 5
 basket - 8
 Thank you

Code	Qty or Units	Description of Product or Services	Unit Price	Total	
C102	1	Pump Charge	1050.00	1050.00	
C107	15	Mileage	3.95	59.25	
C203	100 sacks	60/40 Perm mix cement	12.75	1275.00	
C205	175 ^W	270 ccsl 2	.60	105.00	
C206	175 ^W	270 gal	.20	35.00	
C208	350 ^W	2" phensol/15K	1.25	437.50	
C107A	4.3	for mileage bus + truck	m/c	375.00	
C404	1	5 1/2" top sube plug	70.00	70.00	
C504	3	5 1/2" x 2 7/8" centralizer	48.00	144.00	
C604	1	5 1/2" basket	225.00	225.00	
C752	1	5 1/2" x 2 7/8" Type A packer shoe	1400.00	1400.00	
			subtotal	5145.75	
			7.159%	Sales Tax	263.94

Authorization witnessed by Cotta White Title Trip/ride Total 5409.69

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.