

10	black sand	875 no show
3	conglomerate	878 lime, shale, sand
25	shale	903
2	coal	905
4	shale	909
1	lime	910 Mississippian, TD

Drilled a 9 7/8" hole to 21.65'

Drilled a 5 5/8" hole to 910'

Set 21.65' of 7" threaded and coupled surface casing, cemented with 5 sacks cement.

Set 900' of used 2 7/8" 8 round upset tubing including, 4 centralizers, 1 float shoe, 1 clamp, 1 cement pup joint