



PostRock  
Energy Corporation

211 W. 14TH STREET,  
CHANUTE, KS 66720  
620-431-9500

TICKET NUMBER **8130**  
FIELD TICKET REF # \_\_\_\_\_  
FOREMAN Deane Cheney  
AFE D14010  
SSI \_\_\_\_\_  
API 15-133-27758-00-00

### TREATMENT REPORT & FIELD TICKET CEMENT

DATE	WELL NAME & NUMBER			SECTION	TOWNSHIP	RANGE	COUNTY
7/24/14	Grosdictier, Francis 15-33						
FOREMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Deane Cheney	4:45	10:00		933375	933415	5.25	Dunn

JOB TYPE Long String HOLE SIZE \_\_\_\_\_ HOLE DEPTH 910' CASING SIZE & WEIGHT 2-7/8  
CASING DEPTH 603.275 DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
SLURRY WEIGHT 13.9 SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT IN CASING   
DISPLACEMENT 3.5 DISPLACEMENT PSI 7-00 MIX PSI \_\_\_\_\_ RATE 46pm

REMARKS: Circulated to surface - Ran a 2-Sack gel sweep - ran two  
100' spacers before starting cement - pumped cement to surface - launched  
plug and set at 850 PSI

The cement started to fall back while KWS was changing  
up. They mixed up more cement to top off before we moved on.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICE OR PRODUCT	TOTAL AMOUNT
	<del>100 F</del>	Foreman Pickup	
KWS	1	Cement Pump Truck	
KWS	1	Bulk Truck	
933375/	1	Transport Truck	
933415	1	Transport Trailer	
		80 Vac	
		Casing Truck	
		Casing Trailer	
	<u>603.275'</u>	Casing	
	<u>5</u>	Centralizers	
	<u>1</u>	Float Shoe	
	<u>1</u>	Wiper Plug	
		Frac Baffles	
	<u>69 sacks</u>	Portland Cement	
	<u>130 lb</u>	CSA-122 Sodium Silicate	
	<u>32 lb</u>	CGL-115 Cement Fluid Loss	
	<u>2 sacks</u>	Premium Gel	
	<u>130 lb</u>	Cal Chloride	
		City Water	
	<u>6 lb</u>	Chemthix-P Thixotropic	
	<u>994 lb</u>	KOL Seal	
		Cotton Seed Hulls	