



285

8145

PostRock Energy Corporation

211 W. 14TH STREET,  
CHANUTE, KS 66720  
620-431-9500

TICKET NUMBER  
FIELD TICKET REF #  
FOREMAN Darrell Cheney  
AFE D14014  
SSI  
API 15-133-27763-00-00

### TREATMENT REPORT & FIELD TICKET CEMENT

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY		
7/25/14	Greggfield, Francis 15-35						
FOREMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Darrell Cheney	5:00	10:00		933725	933445	5	<i>[Signature]</i>

JOB TYPE Long String HOLE SIZE \_\_\_\_\_ HOLE DEPTH 610' CASING SIZE & WEIGHT 2 7/8"  
 CASING DEPTH 601.375' DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
 SLURRY WEIGHT 13.8 SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT IN CASING -  
 DISPLACEMENT 3.5 DISPLACEMENT PSI 200 psi MIX PSI 75 psi RATE 9.2 bpm

REMARKS: Circulated to surface - ran a 200# gel sweep followed by a 2 bbl spacer - started cement and pumped to surface - launched plug and set at 850 PSI.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICE OR PRODUCT	TOTAL AMOUNT
KWS	1	Foreman Pickup	
KWS	1	Cement Pump Truck	
KWS	1	Bulk Truck	
933725	1	Transport Truck	
933445	1	Transport Trailer	
	-	80 Vac	
	-	Casing Truck	
	-	Casing Trailer	
	601.375'	Casing	
	5'	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	-	Frac Baffles	
	65 Sacks	Portland Cement	
	122 #	CSA-122 Sodium Silicate	
	71 #	CGL-115 Cement Fluid Loss	
	200 #	Premium Gel	
	122 #	Cal Chloride	
		City Water	
	6 #	Chemthix-P Thixotropic	
	654 #	KOL Seal	
	-	Cotton Seed Hulls	