

# QUALITY WELL SERVICE, INC.

6190

Federal Tax I.D. # 481187368


Home Office 324 Simpson St., Pratt, KS 67124

Office 620-727-3410

Fax 620-672-3663

Rich's Cell 620-727-3409

Brady's Cell 620-727-6964

Date	07-21-14	Sec.	36	Twp.	18	Range	18	County	Rush	State	KS	On Location	7:30pm	Finish	9:50pm
Lease	Holopenik		Well No.	/		Location									
Contractor						Pickrell									
Type Job						Production									
Hole Size						7 7/8									
Csg.						5 1/2									
Tbg. Size															
Tool															
Cement Left in Csg.						44'									
Meas Line						Displace 94 BBLs 2% KCL									
Owner						Wausau Development Corp.									
Charge To						Wausau									
Street															
City															
State															
The above was done to satisfaction and supervision of owner agent or contractor.															
Cement Amount Ordered						160sx Pro C + 5# Kol Seal + \$500gals Mud Flush + 9gals KCL									
<b>EQUIPMENT</b>															
Pumptrk	8	No.	Dwight B		Common 160sx Ho C										
Bulktrk	10	No.	David B		Poz. Mix										
Bulktrk		No.			Gel.										
Pickup		No.	David F		Calcium										
<b>JOB SERVICES &amp; REMARKS</b>															
Rat Hole						30sx									
Mouse Hole															
Centralizers						10, 11, 12, 15, 16, 17 at marker									
Baskets						Mud CLR 48 Mud Flush 500 Gal									
D/V or Port Collar						CFL-117 or CD110 CAF 38 9 Gal KCL									
Pipe on Btm, Break Circ., Pump Preflush, Plug Rat Hole w/ 30sx cement, Mix 130sx Pro C Cement Blend, = 35% BBLs Slurry, Stop, Wash Pump & Lines, Release Plug, Start Disp. w/ 2% KCL water, See Steady increase in PSI @ 65 BBLs Slow Rate, Bump Plug at 94 BBLs 2% KCL water, Disp. from 600 # to 1100 # Release PSI, Floats Did Hold						Sand									
						Handling 189									
						Mileage 30									
<b>FLOAT EQUIPMENT</b>															
						Guide Shoe									
						Centralizer 6-5K									
						Baskets									
						AFU Inserts									
						Float Shoe 1-5K									
						Latch Down 1-5K + Plug									
						LMV 30									
						Service Supervisor									
						Pumptrk Charge Long string									
						Mileage 30x2									
														Tax	
														Discount	
														Total Charge	
X Signature 															

# QUALITY WELL SERVICE, INC.

6188

Federal Tax I.D. # 481187368

Home Office 324 Simpson St., Pratt, KS 67124

Office 620-727-3410

Fax 620-672-3663

Rich's Cell 620-727-3409

Brady's Cell 620-727-6964

Date	07-16-14	Sec.	36	Twp.	18s	Range	18w	County	Rush	State	KS	On Location	600PM	Finish	10:45 PM	
Lease	Holoperik			Well No.	1			Location	Rush Center, KS, 3E, 1s, 1/4w, S/into							
Contractor	Pickrell							Owner	Wausau Develop Corp.							
Type Job	Sun face							To Quality Well Service, Inc. You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.								
Hole Size	12 1/4			T.D.	1163			Charge To	Wausau							
Csg.	8 5/8			Depth	1163			Street								
Tbg. Size				Depth				City	State							
Tool				Depth				The above was done to satisfaction and supervision of owner agent or contractor.								
Cement Left in Csg.	40'			Shoe Joint	39.94			Cement Amount Ordered	100sx 65:35:2%gel + 3%cc + 1/4" #							
Meas Line				Displace	70 Bbls fresh			F.S. \$ 500sx class A + 3%cc + 2%gel + 1/4" # F.S.								
<b>EQUIPMENT</b>																
Pumptrk	8	No.	David B			Common	560									
Bulktrk	5	No.	David F			Poz. Mix	40									
Bulktrk	7	No.	Mike B			Gel.	11									
Pickup		No.				Calcium	21									
<b>JOB SERVICES &amp; REMARKS</b>																
Rat Hole								Hulls								
Mouse Hole								Salt								
Centralizers								Flowseal	150							
Baskets								Kol-Seal								
D/V or Port Collar	Ban 29 jts 8 5/8 csg							Mud CLR 48								
Pipe on Btm, Break Circ, Pump 3 Bbls								CFL-117 or CD110 CAF 38								
Fresh H <sub>2</sub> O, Spacer, Mix 100sx 6 1/2 weight								Sand								
Mix 500sx tail cement, Stop, Release								Handling	632							
Plug, Start Disp. w/ Fresh H <sub>2</sub> O, Wash up								Mileage	30							
on Plug, See Steady increase in PSI, Slow Rate,								<b>FLOAT EQUIPMENT</b>								
Bump Plug at 70 BBl's								Guide Shoe								
total Disp., at 400 # to 900 #								Centralizer								
Cement Did Circ								Baskets								
								AFU Inserts - Baffle Plate								
								Float Shoe								
								Latch-Down Thread Lock 3 cans								
								Service supervisor								
								LMV 30								
								Pumptrk Charge Surface								
								Mileage 30 x 2								
								Tax								
								Discount								
								Total Charge								
X Signature	Mike Kern															