



**CONSOLIDATED**  
Oil Well Services, LLC

+269188

TICKET NUMBER 47383

LOCATION Ottawa KS

FOREMAN Fred Mader

PO Box 894, Chanute, KS 66720  
620-431-9210 or 800-467-8676

**FIELD TICKET & TREATMENT REPORT**  
**CEMENT**

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
6-27-14	7752	Baker # I-17	NW 26	18	22	MI

CUSTOMER <u>SCZ Resources LLC</u>		
MAILING ADDRESS <u>8614 Cedarspur Dr</u>		
CITY <u>Houston</u>	STATE <u>Tx</u>	ZIP CODE <u>77055</u>

TRUCK #	DRIVER	TRUCK #	DRIVER
712	Fred Mad		
495	Har Ber		
675	Kei Det		
545	B Remon / Don Wka		

JOB TYPE <u>Logging</u>	HOLE SIZE <u>6</u>	HOLE DEPTH <u>420</u>	CASING SIZE & WEIGHT <u>2 7/8 EUE</u>
CASING DEPTH <u>413</u>	DRILL PIPE	TUBING	OTHER
SLURRY WEIGHT	SLURRY VOL	WATER gal/sk	CEMENT LEFT in CASING <u>2 1/2" Aug</u>
DISPLACEMENT <u>2.4 BBL</u>	DISPLACEMENT PSI	MIX PSI	RATE <u>4 BPM</u>

REMARKS: Hold crew safety meeting. Establish pump rate. Mix + Pump 100# Gel Flush. 1 Mix + Pump 62 SKS 50/50 Por Mix Cement. 2% Gel Cement to Surface. Flush pump + lines clean. Displace 2 1/2" Rubber plug to casing TD. Pressure to 800 PSI. Hold + Monitor pressure for 30 min MIT. Release pressure to set float valve.

JTC Drilling

Fred Mader

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	495	1085.00 ✓
5406	30 mi	MILEAGE	495	126.00 ✓
5402	413	Casing footage		N/C ✓
5407A	104.4	Ton Miles	548	147.20 ✓
5502C	1	80 BBL Vac Truck	675	100.00 ✓
1124	62 SKS	50/50 Por Mix Cement	713.00 ✓	
1118B	205 #	Premium Gel	45.10 ✓	
		Material	758.10	
		Less 30%	-227.43 ✓	
		Total		530.67
4402	1	2 1/2" Rubber Plug		29.50 ✓
		<b>SCANNED</b>		
			2306.05	
		7.66%	SALES TAX	42.85 ✓
			ESTIMATED TOTAL	2061.22 ✓

Rev 3/20

Ok'd J Green

AUTHORIZATION No. Co Rep on Site

TITLE

DATE

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form.