

JOB TYPE plug HOLE SIZE 6 3/4" HOLE DEPTH 820' CASING SIZE & WEIGHT \_\_\_\_\_  
 CASING DEPTH \_\_\_\_\_ DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
 SLURRY WEIGHT \_\_\_\_\_ SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT in CASING \_\_\_\_\_  
 DISPLACEMENT \_\_\_\_\_ DISPLACEMENT PSI \_\_\_\_\_ MIX PSI \_\_\_\_\_ RATE 4.5 bpm

REMARKS: held safety meeting, established rate, mixed & pumped 10 sks 50/50 Pozmix  
 cement w/ 6% gel + 1/4 # Floreal per sk, displaced cement w/ 7 bbls fresh  
 water, pulled drill steel to 1000', mixed & pumped 10 sks cement followed  
 by 5 bbls fresh water, pulled drill steel to 350', mixed & pumped 60  
 sks cement, cement to surface, pulled drill steel from hole, topped  
 well off w/ 15 sks cement, washed up drill steel & equipment.

*PH*

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5405N	1	PUMP CHARGE		1085.00
5406	10 mi	MILEAGE		42.00
5402	820'	hole footage		
5407	minimum	van mileage		368.00
5502C	2.5 hrs	80 Vac		250.00
1124	95 SKS	50/50 Pozmix cement	1092.50	
118B	479 #	Gel	105.38	
1107	24 #	Floreal	59.28	
		materials	1257.16	
		-30%	377.15	
		subtotal		880.01