

GLOBAL CEMENTING, L.L.C.

1731

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: RUSSELL, KS

DATE <u>7-7-15</u>	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION <u>3AM</u>	JOB START <u>9:30 PM</u>	JOB FINISH <u>10:30 AM</u>
LEASE <u>WESSLER</u>	WELL #. <u>2</u>	LOCATION			COUNTY <u>FLSWORTH</u>	STATE <u>KS</u>	
OLD OR <input checked="" type="radio"/> NEW (CIRCLE ONE)							

CONTRACTOR WHITE KNIGHT

TYPE OF JOB PIPE JOB

HOLE SIZE 7 7/8 T.D.

CASING SIZE 5 1/2 DEPTH 3220.19

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE 3207.14 SHOE JOINT 3207.13.65

CEMENT LEFT IN CSG.

PERFS

DISPLACEMENT 76 BBL

EQUIPMENT

PUMP TRUCK CEMENTER Bono

P1 HELPER Bentwood

BULK TRUCK

B3 DRIVER Woody

BULK TRUCK

DRIVER

OWNER

CEMENT

AMOUNT ORDERED 1805X 1040

10% SALT 2% GEL 2% PLASTIC

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

REMARKS:

INSTALL FLOAT EQUIPMENT ON CASING - CIRCULATE
MUD FOR 15 MINUTES - DROP BALL - OPEN
PACKER SHOE - CIRCULATE MUD FOR
MIX 1805X - PLUG RATHOLE WITH 30% -
WASH UP TRUCK - PUMP PLUG WITH B3C420 -
LAND PLUG @ PSI - HOLD PRESSURE -
RELEASE PRESSURE - DRY

CHARGE TO: CASTLE RESOURCE

STREET

CITY STATE ZIP

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE 

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE 15 @

MANIFOLD @

TOTAL

PLUG & FLOAT EQUIPMENT

5 1/2" PACKER SHOE 1 @

CENTRALIZERS 3 @

LO COLLAR PLUG 1 @

BASKETS 1 @

TOTAL

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS