

GLOBAL CEMENTING, L.L.C.

1703

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT:

Russell, KS

DATE <u>6-29-15</u>	SEC. <u>29</u>	TWP. <u>8</u>	RANGE <u>19</u>	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE <u>Marquette</u>	WELL #. <u>1</u>	LOCATION			COUNTY <u>ROOKS</u>	STATE <u>KS</u>	
OLD OR NEW (CIRCLE ONE) <input checked="" type="radio"/> OLD <input type="radio"/> NEW							

CONTRACTOR Southwind Rig 1
 TYPE OF JOB SurfAce
 HOLE SIZE 12 1/4 T.D. 220'
 CASING SIZE 8 5/8 DEPTH
 TUBING SIZE DEPTH
 DRILL PIPE 6" Drill collar DEPTH
 TOOL DEPTH
 PRES. MAX MINIMUM
 MEAS. LINE SHOE JOINT
 CEMENT LEFT IN CSG. 20'
 PERFS
 DISPLACEMENT 13 1/4 BBL

OWNER
 CEMENT AMOUNT ORDERED 150sk com 3%cc 2%gd

EQUIPMENT
 PUMP TRUCK CEMENTER Heath
 # P2 HELPER
 BULK TRUCK
 # B1 DRIVER Brandon
 BULK TRUCK
 # DRIVER

COMMON @
 POZMIX @
 GEL @
 CHLORIDE @
 ASC @
 HANDLING @
 MILEAGE

REMARKS:

RTN 5 JIS 8 5/8 CSG, Hook UP
2 circulate w/ Drilling Fluids.
Hook UP Pump SK cement.
Shut IN PSE cement
circulate

TOTAL

SERVICE

DEPTH OF JOB
 PUMP TRUCK CHARGE
 EXTRA FOOTAGE @
 MILEAGE @
 MANIFOLD @
 @
 @

TOTAL

PLUG & FLOAT EQUIPMENT

@
 @
 @
 @
 @

TOTAL

CHARGE TO: TDF
 STREET
 CITY STATE ZIP

Global Cementing, L.L.C.,
 You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME
 SIGNATURE [Signature]

SALES TAX (If Any)
 TOTAL CHARGES
 DISCOUNT IF PAID IN 30 DAYS

GLOBAL CEMENTING, L.L.C.

1732

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: RUSSELL, KS

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
7-11-15	29	3	19		4AM	9:30 AM	10:30 AM
LEASE <u>MARISTE</u>	WELL #. 1	LOCATION		COUNTY	STATE		
OLD OR <u>NEW</u> (CIRCLE ONE)				<u>Rooks</u>	<u>KS</u>		

CONTRACTOR SOUTHWIND DRILLING RIG #1
TYPE OF JOB DRY HOLE PLUG
HOLE SIZE 7 1/2 T.D.
CASING SIZE 8 1/2 DEPTH 229'
TUBING SIZE DEPTH
DRILL PIPE 1 1/2 DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT

OWNER
CEMENT AMOUNT ORDERED 305 SY 60/40 POZ
4 1/2 GFL 1/4 FLOATER

EQUIPMENT
PUMP TRUCK CEMENTER BARR
P1 HELPER BANDON
BULK TRUCK
B1 DRIVER NATHAN
BULK TRUCK
DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE @

REMARKS:
1st - 3180' - 50 SY
2nd - 1530' - 50 SY
3rd - 860' - 100 SY
4th - 220' - 50 SY
5th - 40' - 10 SY RAT - 30 SY MOUSE - 15 SY

CHARGE TO: TOL
STREET
CITY STATE ZIP

TOTAL

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @

TOTAL

PLUG & FLOAT EQUIPMENT

@
@
@
@
@

TOTAL

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME LARRY BEAVERS
SIGNATURE Larry Beavers

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS