

GLOBAL CEMENTING, L.L.C.

1741

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: RUSSELL, KS

DATE <u>7-28-15</u>	SEC. <u>7</u>	TWP. <u>15 S</u>	RANGE <u>18W</u>	CALLED OUT	ON LOCATION <u>8PM</u>	JOB START <u>9:30PM</u>	JOB FINISH <u>10PM</u>
LEASE <u>URBAN</u>	WELL #. <u>1</u>	LOCATION			COUNTY <u>ELLIS</u>	STATE <u>KS</u>	
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR SOUTHWIND DRILLING RIG #1
 TYPE OF JOB SURFACE
 HOLE SIZE 12 1/4 T.D. 220.44
 CASING SIZE 8 5/8 DEPTH 213.71
 TUBING SIZE DEPTH
 DRILL PIPE DEPTH
 TOOL DEPTH
 PRES. MAX MINIMUM
 MEAS. LINE SHOE JOINT
 CEMENT LEFT IN CSG. 20'
 PERFS
 DISPLACEMENT 12 1/4 BBL
 EQUIPMENT

PUMP TRUCK CEMENTER BRAD STARKS
 # P1 HELPER BRANDON
 BULK TRUCK DRIVER AUSTIN
 # B1
 BULK TRUCK DRIVER

OWNER
 CEMENT AMOUNT ORDERED 150 5X COM
3% CC 2% GCL
 COMMON @
 POZMIX @
 GEL @
 CHLORIDE @
 ASC @
 HANDLING @
 MILEAGE @
 TOTAL

REMARKS:

RUN IN 5 JOBS 8 5/8 CASING - CIRCULATE
MUD - HOOK UP CEMENT - MIX 150 5X -
WASH UP + DISPLACE W/ 12 1/4 BBL H2O -
SHOT IN @ 200 PSI - CEMENT DID CIRCULATE

SERVICE

DEPTH OF JOB
 PUMP TRUCK CHARGE
 EXTRA FOOTAGE @
 MILEAGE @
 MANIFOLD @
 TOTAL

CHARGE TO: TDI
 STREET
 CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
 @
 @
 @
 @
 TOTAL

Global Cementing, L.L.C.,
 You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.
 PRINTED NAME
 SIGNATURE

SALES TAX (If Any)
 TOTAL CHARGES
 DISCOUNT IF PAID IN 30 DAYS

CUSTOMER TDE, INC	WELL NO. #1	LEASE URSAN	JOB TYPE LONG STRING	TICKET NO. 28720
----------------------	----------------	----------------	-------------------------	---------------------

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	845							ON LOCATION w/ FLOAT EQUIP
								RTD - 3751'
								LTD - 3747'
								CENTRALIZERS - 1, 3, 5, 8, 9, 8, 10, 12, 14, 57, - 75
								BASKETS - 2, 15, 58, 76
								D.V. TOOL - JOINT 58 @ 1227'
								Shoe - 43510
								Total Csg - 3751'
	1030							START RUNNING Csg / FLOAT EQUIP
	1220							BREAK CIRC ON BOTTOM
	120	5	0				0	START CMT (EA-2)
	135	5	29				0	END CMT
	140	5	0					WASH P&L / DROP PLUG
	140		0				0	START DISP
			60				200	CATCH CMT
			90				800	END DISP 800 LIFT
								1400 LAND
	205							DROP BOMB
	205	2.5					0	PLUG RAT AND MOUSE
								RAT - 30 SKS MOUSE 15 SKS
	220						1400	OPEN D.V. TOOL
	222	5	0				0	START CMT
	245	5	102				300	END CMT
	247							WASH P&L / DROP PLUG
	250	4	0				0	START DISP / CMT CIRC IN PIT
	256	4	30				400	PLUG DOWN 400 # LIFT
								1500 # LAND
								- 50 SKS CMT TO PIT
								THANKS
								DAVID AUSTIN & ROSS