



CEMENTING LOG

STAGE NO. _____

Date 8/20/15 District Dallas Ticket No. 962296
 Company Buxco Rig Bond 1
 Lease Lease unit Well No. 11-1
 County Franklin State TX
 Location _____ Field _____

CEMENT DATA:

Spacer Type: _____
 Amt. _____ Sks Yield _____ ft³/sk Density _____ PPG _____

LEAD: Pump Time _____ hrs. Type Com 390CC
 Excess _____

Amt. 150 Sks Yield _____ ft³/sk Density _____ PPG _____
 TAIL: Pump Time _____ hrs. Type Ally 65155
 Excess 3700CC

Amt. 100 Sks Yield _____ ft³/sk Density _____ PPG _____
 WATER: Lead _____ gals/sk Tail _____ gals/sk Total _____ Bbls.

Pump Trucks Used 435
 Bulk Equip. 818

Float Equip: Manufacturer _____
 Shoe: Type _____ Depth _____
 Float: Type _____ Depth _____
 Centralizers: Quantity _____ Plugs Top _____ Btm. _____
 Stage Collars _____
 Special Equip. _____
 Disp. Fluid Type 150 Amt. _____ Bbls. Weight _____ PPG _____
 Mud Type _____ Weight _____ PPG _____

CASING DATA: Conductor PTA Squeeze Misc
 Surface Intermediate Production Liner
 Size _____ Type _____ Weight _____ Collar _____

Casing Depths: Top _____ Bottom _____

Drill Pipe: Size 4 1/2 Weight _____ Collars _____
 Open Hole: Size 12 1/4 T.D. _____ ft. P.B. to _____ ft.

CAPACITY FACTORS:
 Casing: Bbls/Lin. ft. _____ Lin. ft./Bbl. _____
 Open Holes: Bbls/Lin. ft. _____ Lin. ft./Bbl. _____
 Drill Pipe: Bbls/Lin. ft. _____ Lin. ft./Bbl. _____
 Annulus: Bbls/Lin. ft. _____ Lin. ft./Bbl. _____
 Perforations: From _____ ft. to _____ ft. Amt. _____

COMPANY REPRESENTATIVE _____

CEMENTER HL

TIME AM/PM	PRESSURES PSI		FLUID PUMPED DATA			REMARKS
	DRILL PIPE CASING	ANNULUS	TOTAL FLUID	Pumped Per Time Period	RATE Bbls Min.	
						Installation SPD, Acty Setup
				10 1/2	3.5	Mix 100 SK Com 390CC w/ 350 lb Halls
				1 1/2	2.5	Displace with 230' Pull to 60'
						Wait 1hr
						Try to load Hole - would not load
				10 1/2	3 1/2	Mix 50 SK Annul 65155 370CC
				10 1/2	3 1/2	Mix 50 SK Com 390CC
				4.0	2.0	Mix 20 SK MH
				5.0	2.0	Mix 30 SK RH
5:10 PM						Job Complete