

# **COLT ENERGY, INC.**

## **Plugging Report**

2/13/2016

### **Well: Gleue Trust E & I (852) #Ri-1**

1943 FSL, 4814 FEL  
Section 36-T22S-R16E  
Coffey County, KS  
API #15-031-22340  
Total Depth (TD): 1031  
Casing: 2.875 at 1019

### **2/11/2016**

W & W Production Co., General Partnership (the cementers), plumbed up to the subject well to "cement squeeze", would not take fluid, Colt's pulling unit crew RIH 1" tubing to 1018', W & W connected up to same and circulated cement to the surface, then the 1" tubing was pulled out, the well was "topped off" with cement, afterwards a valve was screwed into the production casing, W & W pressured up to 100 psi, and well was shut-in.

### **Summary:**

Had good cement to surface, Mike Heffern (KCC District #3 representative) was on location and approved the plugging.

Used a total of 29.25+/- sacks of "Portland" (common) cement.

End Report

---

Rex. R. Ashlock  
For: Colt Energy, Inc.