COLT ENERGY, INC.

Plugging Report 2/13/2016

Well: Gleue Trust E & I (852) #1
1706 FSL, 4530 FEL
Section 36-T22S-R16E
Coffey County, KS
API #15-031-21013
Total Depth (TD): 1070'
Casing: 2.5" (2.875) at 978'

2/11/2016

W & W Production Co., General Partnership (the cementers), plumbed up to the subject well, pumped in water, took okay, started pumping in cement with a little cotton seed hulls blended in, pumped in 6.5 BBI of cement slurry and pressures jumped to around 100 psi, shut down, shut well in.

Summary:

End Report

Filled the 2.875" production casing and producing zone with 42.25+/- sacks of Portland (common) cement, Mike Heffern (KCC District #3 representative) was on location and approved the plugging.

Rex. R. Ashlock
For: Colt Energy, Inc.