## **COLT ENERGY, INC.**

## Plugging Report 2/13/2016

Well: Gleue Trust E & I (852) #2 2154 FSL, 4531 FEL Section 36-T22S-R16E Coffey County, KS API #15-031-20749 Total Depth (TD): 1085' Casing: 2.5" (2.875) at 1006'

## **1**/11/2016

W & W Production Co., General Partnership (the cementers), plumbed up to the subject well, pumped in water, took okay, started pumping in cement with a little cotton seed hulls blended in, pumped in 6.0 BBI of cement slurry and pressures jumped to around 125+/- psi, shut down, shut well in.

## **Summary:**

**End Report** 

Filled the 2.875" production casing and producing zone with 39+/- sacks of Portland (common) cement, Mike Heffern (KCC District #3 representative) was on location and approved the plugging.

Rex. R. Ashlock
For: Colt Energy, Inc.